


**MISSOURI DIVISION OF FIRE SAFETY
ELEVATOR SAFETY UNIT**

P.O. BOX 844
JEFFERSON CITY, MO 65102
573-751-2930 FAX: 573-526-5971

APPLICATION/INSPECTION

NOTE: ONE APPLICATION/FORM MUST BE SUBMITTED FOR EACH UNIT OF EQUIPMENT

<input checked="" type="checkbox"/> INSPECTION	<input type="checkbox"/> VARIANCE	DATE 1-25-12	STATE ID 20942
--	-----------------------------------	------------------------	--------------------------

OWNER NAME		OWNER ADDRESS		OWNER CITY, STATE, ZIP	
BILLING NAME (IF DIFFERENT FROM OWNER)		BILLING ADDRESS		BILLING CITY, STATE, ZIP	
LOCATION NAME Eagle Creek Church		LOCATION ADDRESS 1499 SW Market St.		LOCATION CITY, STATE, ZIP Lee's Summit, Mo 64084	
LOCATION COUNTY JACKSON		LOCATION PHONE 816-246-5005		NUMBER OF UNITS AT LOCATION ①	
ACTIVITY		TYPE OF EQUIPMENT		BUILDING USAGE	
<input type="checkbox"/> NEW INSTALLATION		<input type="checkbox"/> PASSENGER-TRACTION		<input type="checkbox"/> OFFICE/GOVT BUILDING	
<input type="checkbox"/> ALTERATION		<input type="checkbox"/> PASSENGER-HYDRAULIC		<input type="checkbox"/> HOSPITAL/INSTITUTIONAL	
<input type="checkbox"/> MAJOR ALTERATION		<input type="checkbox"/> PASSENGER-ROPED HYDRAULIC		<input checked="" type="checkbox"/> CHURCH/RELIGIOUS	
<input type="checkbox"/> INITIAL INSPECTION		<input type="checkbox"/> FREIGHT-TRACTION		<input type="checkbox"/> COMMERCIAL/INDUSTRIAL	
<input type="checkbox"/> ANNUAL INSPECTION		<input type="checkbox"/> FREIGHT-HYDRAULIC		<input type="checkbox"/> RETAIL	
<input type="checkbox"/> TEMPORARY CERTIFICATE INSP		<input type="checkbox"/> FREIGHT-ROPED HYDRAULIC		<input type="checkbox"/> SCHOOL/LIBRARY/EDUCATIONAL	
<input checked="" type="checkbox"/> REINSPECTION		<input type="checkbox"/> DUMBWAITER		<input type="checkbox"/> PARKING GARAGE	
<input type="checkbox"/> 5-YR TEST		<input type="checkbox"/> ESCALATOR		<input type="checkbox"/> MULTI/FAMILY RESIDENCE	
<input type="checkbox"/> OTHER		<input type="checkbox"/> MANLIFT		<input type="checkbox"/> MOTEL/HOTEL	
<input type="checkbox"/> SPECIAL		<input type="checkbox"/> STAIRWAY LIFT		<input type="checkbox"/> BANK	
		<input type="checkbox"/> MATERIAL LIFT		<input type="checkbox"/> NURSING/RETIREMENT HOME	
		<input type="checkbox"/> MOVING SIDEWALK		<input type="checkbox"/> OTHER	
		<input type="checkbox"/> OTHER Platform L.F.			
MANUFACTURER NATIONAL WHEEL		DATE INSTALLED 1-12-12		CAPACITY 750	
SERIAL NUMBER 110401-L		SPEED 9			
NUMBER OF LANDINGS 2		NO. OF OPENINGS (FRONT/REAR) 1F/1R		DATE OF 5-YEAR TEST 1-12-12	
SPECIFIC LOCATION IN BUILDING OR ID Lobby		DATE OF LAST TEST			
RELIEF VALVE PRESSURE		SLIDE		GOV ROPE PULLOUT/PULL THRU	
				DOOR CLOSING FORCE	

DESCRIPTION OF VIOLATION OR VARIANCE: (IF APPLICABLE)

COMPLIANCE DATE

WRITTEN RESPONSE REQUIRED WHEN COMPLIANCE IS COMPLETED

SIGNATURE OF CONTACT PERSON AT LOCATION Matt Harris	INSPECTOR SIGNATURE Ran Egan
PRINTED NAME AND TITLE OF CONTACT PERSON AT LOCATION Matt Harris Pastor	INSPECTOR STATE ID #67



FAX

Eagle Creek Church

1499 SW Market St.; Lee's Summit, MO 64081
Phone: (816) 246-5005 FAX: (816) 246-5009

Fax: Fax: (816) 969-1201 Date: 1-25-2012

To: Mark Harding

From: Eagle Creek Church

Subject: Lift Inspection

Comments: The lift passed inspection. Inspection slip is attached.

Mark Harding

From: Weston Bennett [weston@homeimprovementandbuilding.com]
Sent: Tuesday, November 15, 2011 1:23 PM
To: Mark Harding
Subject: Fwd: request for extension on final occupancy

----- Forwarded message -----

From: **Weston Bennett** <weston@homeimprovementandbuilding.com>
Date: Tue, Nov 15, 2011 at 1:18 PM
Subject: request for extension on final occupancy
To: markharding@cityofls.net

Mark,

We will need later this week on final occupancy . I know today the 15th was the dead line but General Elavator is at the building finishing the installation as i type. I would think we would be no later than friday. when I hear from the inspector on the elavator i will email you back . please let me know if this is all ok.

weston

Mark Harding

From: Mark Harding
Sent: Tuesday, November 15, 2011 5:12 PM
To: 'Weston Bennett'
Subject: RE: request for extension on final occupancy

Weston,

We will extend the TCO to 11-28-11

Please schedule an inspection when complete. WE also need a final inspection approval from state elevator inspection.

Mark Harding
City Of Lee's Summit
Building Inspections
220 SE Green St
Lee's Summit, Mo 64063
816-969-1216
mark.harding@cityofls.net

From: Weston Bennett [<mailto:weston@homeimprovementandbuilding.com>]
Sent: Tuesday, November 15, 2011 1:23 PM
To: Mark Harding
Subject: Fwd: request for extension on final occupancy

----- Forwarded message -----

From: Weston Bennett <weston@homeimprovementandbuilding.com>
Date: Tue, Nov 15, 2011 at 1:18 PM
Subject: request for extension on final occupancy
To: markharding@cityofls.net

Mark,

We will need later this week on final occupancy . I know today the 15th was the dead line but General Elavator is at the building finishing the installation as i type. I would think we would be no later than friday. when I hear from the inspector on the elavator i will email you back . please let me know if this is all ok.

weston

Mark Harding

From: Scott Schumacher [scott@generalelevatorkc.com]
Sent: Wednesday, December 07, 2011 12:08 PM
To: Mark Harding
Subject: Eagle Creek Church

We have installed the vertical platform lift and had it inspected by the state yesterday. There were a couple things that did not pass due to the construction of the wall at the top landing. I think they were going to be fixing those items as soon as possible. I will let you know more as soon as I find out or you can contact Matt at the church.

Thanks,
Scott Schumacher
General Elevator
Lee's Summit, MO

Mark Harding

From: scott@generalelevatorkc.com
Sent: Monday, December 19, 2011 8:07 PM
To: Mark Harding
Subject: RE: Eagle Creek Church

I am on vacation this week but i sent Matt a couple emails before I left but never heard back.

Scott

> Scott,
> Do you know if the State inspection has passed yet? The last I talked
> with Matt they should have come back last week to do a re-inspection.

>
>

> Mark Harding
> City Of Lee's Summit
> Building Inspections
> 220 SE Green St
> Lee's Summit, Mo 64063
> 816-969-1216
> mark.harding@cityofls.net

>
> From: Scott Schumacher [<mailto:scott@generalelevatorkc.com>]
> Sent: Wednesday, December 07, 2011 12:08 PM
> To: Mark Harding
> Subject: Eagle Creek Church

>
> We have installed the vertical platform lift and had it inspected by
> the state yesterday. There were a couple things that did not pass due
> to the construction of the wall at the top landing. I think they were
> going to be fixing those items as soon as possible. I will let you
> know more as soon as I find out or you can contact Matt at the church.

>
> Thanks,
> Scott Schumacher
> General Elevator
> Lee's Summit, MO

>
>

> CONFIDENTIALITY NOTICE: "This electronic message transmission
> (including any accompanying attachments) from www.cityofls.net is
> intended solely for the person or entity for its intended recipient(s)
> and may contain information that is confidential, privileged, or
> otherwise protected from disclosure. The information contained is
> intended solely for the use of the individual(s), organization(s) or
> entity(ies) named above. If you have received this transmission but
> are not the intended recipient, you are hereby notified that any
> disclosure, copying, distribution or use of the contents of this
> message is strictly prohibited. If you have received this e-mail in
> error, please contact sender immediately by Reply e-mail and delete/destroy the original
message and all copies."

>

> Although this e-mail and any attachments are believed to be free of
> any virus or other defect that might negatively affect any computer
> system into which it is received and opened, it is the responsibility
> of the recipient to ensure that it is virus free and no responsibility
> is accepted by the sender for any loss or damage arising in any way in
> the event that such a virus or defect exists.
>

Mark Harding

From: Weston Bennett [weston@homeimprovementandbuilding.com]
Sent: Tuesday, December 27, 2011 9:23 AM
To: Mark Harding
Subject: Re: request for extension on final occupancy

I have contacted the elevator inspector we will have an inspector there in the next couple days we will be done this week I will contact you when done

Sent from my iPhone

On Dec 27, 2011, at 9:11 AM, Mark Harding <Mark.Harding@cityofls.net> wrote:

Weston ,

We issued a TCO on 10-19-11 to extend to 11-15-11. I received your email below asking for an extension which was granted.

In the mean time I have stopped by the church, contacted the State Elevator Department, State Inspector and General Elevator(Scott).

Last week I contacted the State again and the inspector and they have not preformed a follow up inspection.

This has went on now for 41 days after the extension. Today I will complete the documents stating all the above and forward to Mike Copeland (manager of building inspectors) which will send the documents to the city Prosecuting attorney to get scheduled for court. We will be sending a 10 day NOTICE OF VIOLATION out today. Which give you 10 days to be in compliance by Friday the 6th of January.

Mark Harding
City Of Lee's Summit
Building Inspections
220 SE Green St
Lee's Summit, Mo 64063
816-969-1216
mark.harding@cityofls.net

From: Weston Bennett [<mailto:weston@homeimprovementandbuilding.com>]
Sent: Tuesday, November 15, 2011 1:23 PM
To: Mark Harding
Subject: Fwd: request for extension on final occupancy

----- Forwarded message -----

From: Weston Bennett <weston@homeimprovementandbuilding.com>
Date: Tue, Nov 15, 2011 at 1:18 PM
Subject: request for extension on final occupancy
To: markharding@cityofls.net

Mark,

We will need later this week on final occupancy . I know today the 15th was the dead line but General Elavator is at the building finishing the installation as i type. I would think we would be no later than friday. when I hear from the inspector on the elavator i will email you back . please let me know if this is all ok.

weston

CONFIDENTIALITY NOTICE: "This electronic message transmission (including any accompanying attachments) from www.cityofls.net is intended solely for the person or entity for its intended recipient(s) and may contain information that is confidential, privileged, or otherwise protected from disclosure. The information contained is intended solely for the use of the individual(s), organization(s) or entity(ies) named above. If you have received this transmission but are not the intended recipient, you are hereby notified that any disclosure, copying, distribution or use of the contents of this message is strictly prohibited. If you have received this e-mail in error, please contact sender immediately by Reply e-mail and delete/destroy the original message and all copies."

Although this e-mail and any attachments are believed to be free of any virus or other defect that might negatively affect any computer system into which it is received and opened, it is the responsibility of the recipient to ensure that it is virus free and no responsibility is accepted by the sender for any loss or damage arising in any way in the event that such a virus or defect exists.

Mark Harding

From: Scott Schumacher [scott@generalelevatorkc.com]
Sent: Tuesday, December 27, 2011 1:20 PM
To: Mark Harding
Subject: RE: Eagle Creek Church

The lift is set up for a reinspection tomorrow morning at 8 am. The state inspector will be there along with one of my technicians.

Thanks,
Scott

From: Mark Harding [mailto:Mark.Harding@cityofls.net]
Sent: Monday, December 19, 2011 8:28 AM
To: 'Scott Schumacher'
Subject: RE: Eagle Creek Church

Scott,
Do you know if the State inspection has passed yet? The last I talked with Matt they should have come back last week to do a re-inspection.

Mark Harding
City Of Lee's Summit
Building Inspections
220 SE Green St
Lee's Summit, Mo 64063
816-969-1216
mark.harding@cityofls.net

From: Scott Schumacher [mailto:scott@generalelevatorkc.com]
Sent: Wednesday, December 07, 2011 12:08 PM
To: Mark Harding
Subject: Eagle Creek Church

We have installed the vertical platform lift and had it inspected by the state yesterday. There were a couple things that did not pass due to the construction of the wall at the top landing. I think they were going to be fixing those items as soon as possible. I will let you know more as soon as I find out or you can contact Matt at the church.

Thanks,
Scott Schumacher
General Elevator
Lee's Summit, MO

CONFIDENTIALITY NOTICE: "This electronic message transmission (including any accompanying attachments) from www.cityofls.net is intended solely for the person or entity for its intended recipient(s) and may contain information that is confidential, privileged, or otherwise protected from disclosure. The information contained is intended solely for the use of the individual(s), organization(s) or entity(ies) named above. If you have received this transmission but are not the intended recipient, you are hereby notified that any disclosure, copying, distribution or use of the contents of this message is strictly prohibited. If you have received this e-mail in error, please contact sender immediately by Reply e-mail and delete/destroy the original message and all copies."

Although this e-mail and any attachments are believed to be free of any virus or other defect that might negatively affect any computer system into which it is received and opened, it is the responsibility of the recipient to ensure that it is virus free and no responsibility is accepted by the sender for any loss or damage arising in any way in the event that such a virus or defect exists.

No virus found in this message.

Checked by AVG - www.avg.com

Version: 2012.0.1890 / Virus Database: 2108/4680 - Release Date: 12/14/11

Internal Virus Database is out of date.

Mark Harding

From: webennettinc@yahoo.com
Sent: Wednesday, December 28, 2011 3:56 PM
To: Mark Harding
Subject: Fwd: Wheelchair Lift At Eagle Creek Church

Sent from my iPhone

Begin forwarded message:

From: <matt@eaglecreekchurch.com>
Date: December 28, 2011 3:54:38 PM CST
To: webennettinc@yahoo.com
Subject: Fw: Wheelchair Lift At Eagle Creek Church
Reply-To: <matt@eaglecreekchurch.com>

Weston,

Below is the email from Scott at General Elevator describing our present situation with the lift.

Matt Harris
Lead Pastor
Eagle Creek Church

-----Original Message-----

From: Scott Schumacher <scott@generalelevatorkc.com>
To: 'Matt Harris' <matt@eaglecreekchurch.com>
Subject: Wheelchair Lift
Sent: 28 Dec '11 9:49pm

I have sent a request to the manufacturer for the price and availability of a new motor for your lift. As soon as I hear something, I will let you know.

It seems like this project has been delayed from the start. First off, we had to wait a while on the material to be delivered to change this from a residential lift to a commercial lift. Then once it was installed, your builder had to finish the walls around the unit among some other things. Then once we finally get a chance to get it inspected and it would not

lift the proper capacity. Those motors have to be replaced every once in a while so hopefully this new motor for you will completely take care of the problem and last for years to come.

As I said, as soon as I receive a notice on the price and availability of the new motor, I will let you know. Hopefully I will have an answer for you by the end of this week.

Thanks,
Scott Schumacher
Service Manager
General Elevator
Lees Summit, MO

Mark Harding

From: webennettinc@yahoo.com
Sent: Thursday, December 29, 2011 7:15 AM
To: Mark Harding
Subject: Re: Wheelchair Lift At Eagle Creek Church

We had to get a different inspector because the one that he was working with is on vacation but I will know more later this morning
Thank you

Sent from my iPhone

On Dec 28, 2011, at 4:11 PM, Mark Harding <Mark.Harding@cityofls.net> wrote:

Weston,
Forward us the inspection reports from the state inspector.

From: webennettinc@yahoo.com [<mailto:webennettinc@yahoo.com>]
Sent: Wednesday, December 28, 2011 3:56 PM
To: Mark Harding
Subject: Fwd: Wheelchair Lift At Eagle Creek Church

Sent from my iPhone

Begin forwarded message:

From: <matt@eaglecreekchurch.com>
Date: December 28, 2011 3:54:38 PM CST
To: webennettinc@yahoo.com
Subject: Fw: Wheelchair Lift At Eagle Creek Church
Reply-To: <matt@eaglecreekchurch.com>

Weston,

Below is the email from Scott at General Elevator describing our present situation with the lift.

Matt Harris
Lead Pastor
Eagle Creek Church

-----Original Message-----

From: Scott Schumacher <scott@generalelevatorkc.com>

To: 'Matt Harris' <matt@eaglecreekchurch.com>

Subject: Wheelchair Lift

Sent: 28 Dec '11 9:49pm

I have sent a request to the manufacturer for the price and availability

of a new motor for your lift. As soon as I hear something, I will let you

know.

It seems like this project has been delayed from the start. First off, we

had to wait a while on the material to be delivered to change this from a

residential lift to a commercial lift. Then once it was installed, your

builder had to finish the walls around the unit among some other things.

Then once we finally get a chance to get it inspected and it would not

lift the proper capacity. Those motors have to be replaced every once in

a while so hopefully this new motor for you will completely take care of

the problem and last for years to come.

As I said, as soon as I receive a notice on the price and availability of

the new motor, I will let you know. Hopefully I will have an answer for

you by the end of this week.

Thanks,

Scott Schumacher

Service Manager

General Elevator

Lees Summit, MO

CONFIDENTIALITY NOTICE: This electronic message transmission (including any accompanying attachments) from www.cityofls.net is intended solely for the person or entity for its intended recipient(s) and may contain information that is confidential, privileged, or otherwise protected from disclosure. The information contained is intended solely for the use of the individual(s), organization(s) or entity(ies) named above. If you have received this transmission but are not the intended recipient, you are hereby notified that any disclosure, copying,

distribution or use of the contents of this message is strictly prohibited. If you have received this e-mail in error, please contact sender immediately by Reply e-mail and delete/destroy the original message and all copies."

Although this e-mail and any attachments are believed to be free of any virus or other defect that might negatively affect any computer system into which it is received and opened, it is the responsibility of the recipient to ensure that it is virus free and no responsibility is accepted by the sender for any loss or damage arising in any way in the event that such a virus or defect exists.

Mark Harding

From: Mark Dunning
Sent: Thursday, December 29, 2011 10:22 AM
To: Mark Harding
Subject: FW: Eagle Creek Church

Importance: High

Sounds like they are working toward what is needed (see e-mail from General Elevator below).

With this I am okay giving them two weeks to have completed.

Thoughts or concerns before I respond to Mr. Schumacher?

Mark Dunning, C.B.O.
Director of Codes Administration
City of Lee's Summit
816.969.1202
mark.dunning@cityofls.net



 Please consider the environment before printing this e-mail.

From: Scott Schumacher [<mailto:scott@generalelevatorkc.com>]
Sent: Thursday, December 29, 2011 9:44 AM
To: Mark Dunning
Subject: Eagle Creek Church
Importance: High

We have been installing a wheelchair lift at 1499 SW Market St and we have had one problem after another. First off, they bought a used residential lift and we had to wait on materials to switch it over to a commercial lift. Then once we finally got it installed, we had to wait on their builder to finish up around the unit. Once that was complete, we went to get it inspected by the State Elevator Inspector and it would not pick the required load to meet capacity. Apparently, the motor that runs it needs to be replaced.

I have sent a request off to the manufacturer for a new motor but they can't get me an answer until next Tuesday. I know that Mark Harding has been trying to get this approved since they are using that section of the church. Is there any way that you can give us another week or so to get this new motor in and installed. As soon as I know more info, I can keep you updated.

Thanks,
Scott Schumacher
General Elevator
Lees Summit, MO

Mark Harding

From: Mark Harding
Sent: Thursday, December 29, 2011 11:06 AM
To: Mark Dunning
Subject: RE: Eagle Creek Church

I feel we should stick to the 10day NOV that was sent out this week as close as we can. Also Weston Bennett shall request an extension and respond to the NOV not the elevator contractor hired by the church, with email or letterhead with a date we will extend to or he is set up for court.

I asked for a copy of the state inspector's inspection report and Weston did not provide one, just said it was a different inspector. I don't think he really knows how close to court he is. Also I see it as they are occupying without approved means of egress. I understand they are working on the issue and I am fine with whatever you decide.

A phone call from you to Weston stating where we stand may do a great deal(564-1251)

Again whatever you say is fine just stand on them with both feet!!

Keep me in the loop

From: Mark Dunning
Sent: Thursday, December 29, 2011 10:22 AM
To: Mark Harding
Subject: FW: Eagle Creek Church
Importance: High

Sounds like they are working toward what is needed (see e-mail from General Elevator below).

With this I am okay giving them two weeks to have completed.

Thoughts or concerns before I respond to Mr. Schumacher?

Mark Dunning, C.B.O.
Director of Codes Administration
City of Lee's Summit
816.969.1202
mark.dunning@cityofls.net



 Please consider the environment before printing this e-mail.

From: Scott Schumacher [<mailto:scott@generalelevatorkc.com>]
Sent: Thursday, December 29, 2011 9:44 AM
To: Mark Dunning
Subject: Eagle Creek Church
Importance: High

We have been installing a wheelchair lift at 1499 SW Market St and we have had one problem after another. First off, they bought a used residential lift and we had to wait on materials to switch it over to a commercial lift. Then once we finally got it installed, we had to wait on their builder to finish up around the unit. Once that was complete, we went to get it inspected by the State Elevator Inspector and it would not pick the required load to meet capacity. Apparently, the motor that runs it needs to be replaced.

I have sent a request off to the manufacturer for a new motor but they can't get me an answer until next Tuesday. I know that Mark Harding has been trying to get this approved since they are using that section of the church. Is there any way that you can give us another week or so to get this new motor in and installed. As soon as I know more info, I can keep you updated.

Thanks,
Scott Schumacher
General Elevator
Lees Summit, MO

Mark Harding

From: Mark Dunning
Sent: Wednesday, January 04, 2012 9:13 AM
To: Mark Harding
Subject: RE: Eagle Creek Church

I called Weston and told him to develop the "action plan" to get everything resolved and that he needed to provide a written request for an extension if he needs it, and as long as it is reasonable we would work with them to complete. I told him I was trading e-mails with Scott so he knows of that information too.

I told him to work through you on this. Just keeping you posted...

Mark Dunning, C.B.O.
Director of Codes Administration
City of Lee's Summit
816.969.1202
mark.dunning@cityofls.net



 Please consider the environment before printing this e-mail.

From: Mark Harding
Sent: Thursday, December 29, 2011 11:06 AM
To: Mark Dunning
Subject: RE: Eagle Creek Church

I feel we should stick to the 10day NOV that was sent out this week as close as we can. Also Weston Bennett shall request an extension and respond to the NOV not the elevator contractor hired by the church, with email or letterhead with a date we will extend to or he is set up for court.

I asked for a copy of the state inspector's inspection report and Weston did not provide one, just said it was a different inspector. I don't think he really knows how close to court he is. Also I see it as they are occupying without approved means of egress. I understand they are working on the issue and I am fine with whatever you decide.

A phone call from you to Weston stating where we stand may do a great deal(564-1251)

Again whatever you say is fine just stand on them with both feet!!

Keep me in the loop

From: Mark Dunning
Sent: Thursday, December 29, 2011 10:22 AM
To: Mark Harding
Subject: FW: Eagle Creek Church
Importance: High


Sounds like they are working toward what is needed (see e-mail from General Elevator below).

With this I am okay giving them two weeks to have completed.

Thoughts or concerns before I respond to Mr. Schumacher?

Mark Dunning, C.B.O.
Director of Codes Administration
City of Lee's Summit
816.969.1202
mark.dunning@cityofls.net



 Please consider the environment before printing this e-mail.

From: Scott Schumacher [<mailto:scott@generalelevatorkc.com>]
Sent: Thursday, December 29, 2011 9:44 AM
To: Mark Dunning
Subject: Eagle Creek Church
Importance: High

We have been installing a wheelchair lift at 1499 SW Market St and we have had one problem after another. First off, they bought a used residential lift and we had to wait on materials to switch it over to a commercial lift. Then once we finally got it installed, we had to wait on their builder to finish up around the unit. Once that was complete, we went to get it inspected by the State Elevator Inspector and it would not pick the required load to meet capacity. Apparently, the motor that runs it needs to be replaced.

I have sent a request off to the manufacturer for a new motor but they can't get me an answer until next Tuesday. I know that Mark Harding has been trying to get this approved since they are using that section of the church. Is there any way that you can give us another week or so to get this new motor in and installed. As soon as I know more info, I can keep you updated.

Thanks,
Scott Schumacher
General Elevator
Lees Summit, MO

Mark Harding

From: Scott Schumacher [scott@generalelevatorkc.com]
Sent: Wednesday, January 04, 2012 9:26 AM
To: Mark Dunning
Cc: Mark Harding
Subject: [BULK/Possible Spam] RE: Eagle Creek Church

Importance: Low

Ok, thanks for the info. We should have the motor in from the manufacturer in the next couple of days and hopefully nothing else will go wrong with this lift. This is one of the problems with buying a used lift off the internet.

Thanks,
Scott

From: Mark Dunning [mailto:Mark.Dunning@cityofls.net]
Sent: Wednesday, January 04, 2012 9:07 AM
To: 'Scott Schumacher'
Cc: Mark Harding
Subject: RE: Eagle Creek Church

Scott,

Thanks for providing us with this information as it is helpful to know what the situation is, and what needs to take place in order to complete the project. Technically - Weston Bennet (building permit applicant) should provide us with a written request for an extension of the temporary certificate of occupancy (TCO). Right now we have a notice out to Weston to either obtain the full certificate of occupancy or provide us with an "action plan" and date by which things should be completed. That notice provides Weston until the end of this week to respond.

If you feel that you will need more time than the end of this week to get things wrapped up please let us know, and it is helpful to know what the anticipated completion timeframe looks like so we know what to expect.

I will give Weston a call and discuss with him, but please continue to keep us posted on progress. I have copied in Mark Harding who is the building inspector for the project so he is also aware of the status.

Thanks Scott -

Mark Dunning, C.B.O.
Director of Codes Administration
City of Lee's Summit
816.969.1202
mark.dunning@cityofls.net



 Please consider the environment before printing this e-mail.

From: Scott Schumacher [mailto:scott@generalelevatorkc.com]
Sent: Tuesday, January 03, 2012 1:37 PM
To: Mark Dunning
Subject: FW: Eagle Creek Church
Importance: High

Any thoughts on this yet?

Thanks,
Scott

From: Scott Schumacher [mailto:scott@generalelevatorkc.com]
Sent: Thursday, December 29, 2011 9:44 AM
To: 'Mark Dunning'
Subject: Eagle Creek Church
Importance: High

We have been installing a wheelchair lift at 1499 SW Market St and we have had one problem after another. First off, they bought a used residential lift and we had to wait on materials to switch it over to a commercial lift. Then once we finally got it installed, we had to wait on their builder to finish up around the unit. Once that was complete, we went to get it inspected by the State Elevator Inspector and it would not pick the required load to meet capacity. Apparently, the motor that runs it needs to be replaced.

I have sent a request off to the manufacturer for a new motor but they can't get me an answer until next Tuesday. I know that Mark Harding has been trying to get this approved since they are using that section of the church. Is there any way that you can give us another week or so to get this new motor in and installed. As soon as I know more info, I can keep you updated.

Thanks,
Scott Schumacher
General Elevator
Lees Summit, MO

CONFIDENTIALITY NOTICE: "This electronic message transmission (including any accompanying attachments) from www.cityofls.net is intended solely for the person or entity for its intended recipient(s) and may contain information that is confidential, privileged, or otherwise protected from disclosure. The information contained is intended solely for the use of the individual(s), organization(s) or entity(ies) named above. If you have received this transmission but are not the intended recipient, you are hereby notified that any disclosure, copying, distribution or use of the contents of this message is strictly prohibited. If you have received this e-mail in error, please contact sender immediately by Reply e-mail and delete/destroy the original message and all copies."

Although this e-mail and any attachments are believed to be free of any virus or other defect that might negatively affect any computer system into which it is received and opened, it is the responsibility of the recipient to ensure that it is virus free and no responsibility is accepted by the sender for any loss or damage arising in any way in the event that such a virus or defect exists.

No virus found in this message.
Checked by AVG - www.avg.com
Version: 2012.0.1901 / Virus Database: 2109/4721 - Release Date: 01/03/12

Mark Harding

From: Scott Schumacher [scott@generalelevatorkc.com]
Sent: Tuesday, January 17, 2012 9:50 AM
To: Mark Harding; matt@eaglecreekchurch.com; Heping Zhan; webennettinc@yahoo.com
Subject: RE: Eagle Creek Church
Attachments: _0117095041_001.pdf

Here is a copy of the test report. The signs have been ordered from the manufacturer and should hopefully be in by the end of this week. The church was supposed to be getting the battery for the emergency power back-up.

Scott

From: Mark Harding [mailto:Mark.Harding@cityofls.net]
Sent: Tuesday, January 17, 2012 8:06 AM
To: 'Scott Schumacher'; matt@eaglecreekchurch.com; Heping Zhan; 'webennettinc@yahoo.com'
Subject: RE: Eagle Creek Church

1-17-12,

Hopefully by now you should have a final approval on the elevator? If so please forward me in copy of the state approval. I also need an original copy for permit file.

From: Scott Schumacher [mailto:scott@generalelevatorkc.com]
Sent: Tuesday, January 10, 2012 7:55 AM
To: matt@eaglecreekchurch.com
Cc: Mark Dunning; Mark Harding
Subject: FW: Eagle Creek Church

Matt,

We will be doing the acceptance test on your lift this Thursday at 9:30. Hopefully it goes very smoothly and passes with flying colors.

Thanks,
Scott

From: Ron Evans [mailto:revansqei@yahoo.com]
Sent: Monday, January 09, 2012 6:12 PM
To: Scott Schumacher
Subject: RE: Eagle Creek Church

See ya then.

--- On Mon, 1/9/12, Scott Schumacher <scott@generalelevatorkc.com> wrote:

From: Scott Schumacher <scott@generalelevatorkc.com>
Subject: RE: Eagle Creek Church
To: "'Ron Evans'" <revansqei@yahoo.com>
Date: Monday, January 9, 2012, 4:02 PM

We will just go with the 9:30 am on Thursday, that is fine. See you then.

Scott

From: Ron Evans [mailto:revansqei@yahoo.com]

Sent: Monday, January 09, 2012 4:01 PM

To: Scott Schumacher

Subject: RE: Eagle Creek Church

I'm coming from the north by KCI. Rush hour traffic going through KC is pretty bad in the morning. How early do you need it?

--- On **Mon, 1/9/12**, **Scott Schumacher** <scott@generalelevatorkc.com> wrote:

From: Scott Schumacher <scott@generalelevatorkc.com>

Subject: RE: Eagle Creek Church

To: "'Ron Evans'" <revansqei@yahoo.com>

Date: Monday, January 9, 2012, 3:46 PM

How early do you have on Friday?

From: Ron Evans [mailto:revansqei@yahoo.com]

Sent: Monday, January 09, 2012 3:44 PM

To: Scott Schumacher

Subject: RE: Eagle Creek Church

I have 9:30 or 10:00 on Thursday open. Also Friday.

--- On **Mon, 1/9/12**, **Scott Schumacher** <scott@generalelevatorkc.com> wrote:

From: Scott Schumacher <scott@generalelevatorkc.com>

Subject: RE: Eagle Creek Church

To: "'Ron Evans'" <revansqei@yahoo.com>

Date: Monday, January 9, 2012, 3:35 PM

This lift is finally ready to be inspected. Please let me know what you have available later on this week. I would prefer first thing in the morning if possible.

Thanks,
Scott

From: Ron Evans [mailto:revansqei@yahoo.com]

Sent: Tuesday, January 03, 2012 11:44 AM

To: scott@generalelevatorkc.com

Subject: RE: Eagle Creek Church

Are you ready for an inspection on this?

--- On **Mon, 12/5/11**, **Ron Evans** <revansqei@yahoo.com> wrote:

From: Ron Evans <revansqei@yahoo.com>

Subject: RE: Eagle Creek Church
To: "Scott Schumacher" <scott@generalelevatorkc.com>
Date: Monday, December 5, 2011, 2:41 PM

Okay

--- On Mon, 12/5/11, Scott Schumacher <scott@generalelevatorkc.com> wrote:

From: Scott Schumacher <scott@generalelevatorkc.com>
Subject: RE: Eagle Creek Church
To: "Ron Evans" <revansqei@yahoo.com>
Date: Monday, December 5, 2011, 2:37 PM

That is fine with me. See you then.

From: Ron Evans [mailto:revansqei@yahoo.com]
Sent: Monday, December 05, 2011 2:30 PM
To: Scott Schumacher
Subject: RE: Eagle Creek Church

How about tomorrow around 1pm

--- On Mon, 12/5/11, Scott Schumacher <scott@generalelevatorkc.com> wrote:

From: Scott Schumacher <scott@generalelevatorkc.com>
Subject: RE: Eagle Creek Church
To: "Ron Evans" <revansqei@yahoo.com>
Date: Monday, December 5, 2011, 1:00 PM

We are available anytime after 12:00 or 12:30.

From: Ron Evans [mailto:revansqei@yahoo.com]
Sent: Monday, December 05, 2011 12:56 PM
To: Scott Schumacher
Subject: RE: Eagle Creek Church

What did you have for tomorrow afternoon?

--- On Mon, 12/5/11, Scott Schumacher <scott@generalelevatorkc.com> wrote:

From: Scott Schumacher <scott@generalelevatorkc.com>
Subject: RE: Eagle Creek Church
To: "Ron Evans" <revansqei@yahoo.com>
Date: Monday, December 5, 2011, 9:47 AM

I would rather schedule a day where we can start at 8 am or something like that. Do you have any openings in the next week that early?

From: Ron Evans [mailto:revansqei@yahoo.com]
Sent: Monday, December 05, 2011 9:44 AM

To: Scott Schumacher
Subject: Re: Eagle Creek Church

How about Thursday at 11 AM?

--- On Mon, 12/5/11, Scott Schumacher <scott@generalelevatorkc.com> wrote:

From: Scott Schumacher <scott@generalelevatorkc.com>
Subject: Eagle Creek Church
To: "Ron Evans" <revansqei@yahoo.com>
Date: Monday, December 5, 2011, 9:37 AM

We finally have the approved permit for the installation of their VPL in Lees Summit. The permit number is 20942. Would you be able to meet us over there either tomorrow afternoon or Thursday or Friday to do the acceptance test on it?

Thanks,
Scott Schumacher
General Elevator

No virus found in this message.
Checked by AVG - www.avg.com
Version: 2012.0.1873 / Virus Database: 2102/4658 - Release Date: 12/05/11

No virus found in this message.
Checked by AVG - www.avg.com
Version: 2012.0.1873 / Virus Database: 2102/4658 - Release Date: 12/05/11

No virus found in this message.
Checked by AVG - www.avg.com
Version: 2012.0.1873 / Virus Database: 2102/4658 - Release Date: 12/05/11

No virus found in this message.
Checked by AVG - www.avg.com
Version: 2012.0.1901 / Virus Database: 2109/4720 - Release Date: 01/03/12

No virus found in this message.
Checked by AVG - www.avg.com
Version: 2012.0.1901 / Virus Database: 2109/4732 - Release Date: 01/09/12

No virus found in this message.
Checked by AVG - www.avg.com
Version: 2012.0.1901 / Virus Database: 2109/4732 - Release Date: 01/09/12

No virus found in this message.

Checked by AVG - www.avg.com

Version: 2012.0.1901 / Virus Database: 2109/4733 - Release Date: 01/09/12

CONFIDENTIALITY NOTICE: "This electronic message transmission (including any accompanying attachments) from www.cityofls.net is intended solely for the person or entity for its intended recipient(s) and may contain information that is confidential, privileged, or otherwise protected from disclosure. The information contained is intended solely for the use of the individual(s), organization(s) or entity(ies) named above. If you have received this transmission but are not the intended recipient, you are hereby notified that any disclosure, copying, distribution or use of the contents of this message is strictly prohibited. If you have received this e-mail in error, please contact sender immediately by Reply e-mail and delete/destroy the original message and all copies."

Although this e-mail and any attachments are believed to be free of any virus or other defect that might negatively affect any computer system into which it is received and opened, it is the responsibility of the recipient to ensure that it is virus free and no responsibility is accepted by the sender for any loss or damage arising in any way in the event that such a virus or defect exists.

No virus found in this message.

Checked by AVG - www.avg.com

Version: 2012.0.1901 / Virus Database: 2109/4747 - Release Date: 01/16/12



MISSOURI DIVISION OF FIRE SAFETY

ELEVATOR SAFETY UNIT

P.O. BOX 844

JEFFERSON CITY, MO 65102

573-751-2930 FAX: 573-526-5971

APPLICATION/INSPECTION

NOTE: ONE APPLICATION/FORM MUST BE SUBMITTED FOR EACH UNIT OF EQUIPMENT

☒ INSPECTION☐ VARIANCE

DATE

1-12-12

STATE ID

20942

OWNER NAME	OWNER ADDRESS	OWNER CITY, STATE, ZIP
BILLING NAME (IF DIFFERENT FROM OWNER)	BILLING ADDRESS	BILLING CITY, STATE, ZIP
LOCATION NAME Engle Creek Church	LOCATION ADDRESS 1499 SW Market	LOCATION CITY, STATE, ZIP Lee's Summit, MO 64084
LOCATION COUNTY Jackson	LOCATION PHONE 816-246-5005	NUMBER OF UNITS AT LOCATION 1
ACTIVITY	TYPE OF EQUIPMENT	BUILDING USAGE
<input checked="" type="checkbox"/> NEW INSTALLATION	PASSENGER-TRACTION	OFFICE/GOVT BUILDING
<input type="checkbox"/> ALTERATION	PASSENGER-HYDRAULIC	HOSPITAL/INSTITUTIONAL
<input type="checkbox"/> MAJOR ALTERATION	PASSENGER-ROPED HYDRAULIC	<input checked="" type="checkbox"/> CHURCH/RELIGIOUS
<input type="checkbox"/> INITIAL INSPECTION	FREIGHT-TRACTION	COMMERCIAL/INDUSTRIAL
<input type="checkbox"/> ANNUAL INSPECTION	FREIGHT-HYDRAULIC	RETAIL
<input type="checkbox"/> TEMPORARY CERTIFICATE INSP	FREIGHT-ROPED HYDRAULIC	SCHOOL/LIBRARY/EDUCATIONAL
<input type="checkbox"/> REINSPECTION	DUMBWAITER	PARKING GARAGE
<input type="checkbox"/> 5-YR TEST	ESCALATOR	MULTI/FAMILY RESIDENCE
<input type="checkbox"/> OTHER	MANLIFT	MOTEL/HOTEL
<input type="checkbox"/> SPECIAL	STAIRWAY LIFT	BANK
	MATERIAL LIFT	NURSING/RETIREMENT HOME
	MOVING SIDEWALK	OTHER
	<input checked="" type="checkbox"/> OTHER Platform Lift	
MANUFACTURER National Wheel/Ovdr	DATE INSTALLED	SERIAL NUMBER 110401-L
CAPACITY 750	SPEED 9	
NUMBER OF LANDINGS 2	NO. OF OPENINGS (FRONT/REAR) 1 F 1 R	SPECIFIC LOCATION IN BUILDING OR ID Lobby
DATE OF 5-YEAR TEST	DATE OF LAST TEST	
RELIEF VALVE PRESSURE	SLIDE	GOV ROPE PULLOUT/PULL THRU
		DOOR CLOSING FORCE

DESCRIPTION OF VIOLATION OR VARIANCE: (IF APPLICABLE)

COMPLIANCE DATE

- ① Provide capacity plate - 2.7.2
- ② Provide data tag with rated speed & rated load. 2.7.3
- ③ Provide restriction sign - (No Freight) 2.7.4
- ④ Provide means for manual operation or emergency power 2.10.1)

WRITTEN RESPONSE REQUIRED WHEN COMPLIANCE IS COMPLETED

SIGNATURE OF CONTACT PERSON AT LOCATION

INSPECTOR SIGNATURE

PRINTED NAME AND TITLE OF CONTACT PERSON AT LOCATION

INSPECTOR STATE ID

Mark Harding

From: Scott Schumacher [scott@generalelevatorkc.com]
Sent: Thursday, January 19, 2012 12:21 PM
To: 'Ron Evans'
Cc: Mark Harding; 'Matt Harris'
Subject: Eagle Creek Church

Ron,

This email is to inform you that the proper signage has been installed and the lift also has the new batteries installed. Everything is working correctly now on back-up power and should pass inspection. Please let me know if you just want to stop by there and check it out on your own or if you need one of my technicians there. They are closed on Mondays.

Thanks,
Scott Schumacher
General Elevator
Lees Summit, MO

Mark Harding

From: Weston Bennett [weston@homeimprovementandbuilding.com]
Sent: Tuesday, January 24, 2012 6:21 PM
To: Mark Harding
Subject: [BULK/Possible Spam] Lift at eagle creek
Importance: Low

Mark
Sorry I forgot to call you back today but he says that we will have an inspection tomorrow
Wed Thank you Weston Bennett

Mark Harding

From: Scott Schumacher [scott@generalelevatorkc.com]
Sent: Wednesday, January 25, 2012 10:19 AM
To: Mark Harding
Subject: RE: Eagle Creek Church

Did you ever get an answer from Matt or Ron? If not, I will do some more checking on what Ron decided to do. I never heard back from him on my email to him.

Scott

From: Mark Harding [mailto:Mark.Harding@cityofls.net]
Sent: Monday, January 23, 2012 8:51 AM
To: 'Scott Schumacher'; 'Ron Evans'
Cc: 'Matt Harris'
Subject: RE: Eagle Creek Church

Scott, Matt, Ron

Do we have full approval from the state?

If so could you sent a copy to our office or attach with an email, if not please let me know where we are on this.

Thanks
Mark

From: Scott Schumacher [mailto:scott@generalelevatorkc.com]
Sent: Thursday, January 19, 2012 12:21 PM
To: 'Ron Evans'
Cc: Mark Harding; 'Matt Harris'
Subject: Eagle Creek Church

Ron,

This email is to inform you that the proper signage has been installed and the lift also has the new batteries installed. Everything is working correctly now on back-up power and should pass inspection. Please let me know if you just want to stop by there and check it out on your own or if you need one of my technicians there. They are closed on Mondays.

Thanks,
Scott Schumacher
General Elevator
Lees Summit, MO

CONFIDENTIALITY NOTICE: "This electronic message transmission (including any accompanying attachments) from www.cityofls.net is intended solely for the person or entity for its intended recipient(s) and may contain information that is confidential, privileged, or otherwise protected from disclosure. The information contained is intended solely for the use of the individual(s), organization(s) or entity(ies) named above. If you have received this transmission but are not the intended recipient, you are hereby notified that any disclosure, copying, distribution or use of the contents of this message is strictly prohibited. If you have received this e-mail in error, please contact sender immediately by Reply e-mail and delete/destroy the original message and all copies."

Although this e-mail and any attachments are believed to be free of any virus or other defect that might negatively affect any computer system into which it is received and opened, it is the responsibility of the recipient to ensure that it is virus free and no responsibility is accepted by the sender for any loss or damage arising in any way in the event that such a virus or defect exists.
