

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20240917

Address: 20 SE THOMPSON DR, LEES SUMMIT, MO 6408260 SE THOMPSON DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Dustin Agcopra	Partial	Tuesday, May 27, 2025

Corrective Action Required:

1	Misc	5-12-25 Dustin A, bore company has bored under road for both street crossings. Dan is working on building fittings and laying new line for tie ins before shut down 5-27-25 Dustin A, met with water out to discuss building of hydrant on thompson. Should be built today with concrete pouring tomorrow and recharging of line.
---	------	--

Comments: