

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20246376
Address: 41 NE TUDOR RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	John Jackson	Partial	Tuesday, May 27, 2025

Informational:

1 Misc

05/01/25 Thursday JMJ (Gen. Cityscape, Sub. CP Excavation)
Contractor bored installed casing under South NW Commerce Dr. for the Combination water meter & backflow valve vault. Contractor waited on locator to help explain markings on the North and South end boring on street. 50' casing was completed on the South end going running East to West, and the Eastside of the road was backfilled. The contractor may start to bore the North end along NW Commerce & Tudor Road.

05/06/25 Wednesday JMJ (Gen. Cityscape, Sub. CP Excavation)
Contractor installed approximate 60' of private water with 2-45 deg bends.

05/15/25 Thursday JMJ (Sub. CP Excavation)
Contractor installed approximately 80' of 12" PVC water line from Sta 13+00 to 12+20 public water main.05/27/25 Tuesday JMJ (Contractor-McCown Gordon / Sub-Site Rite)
Contractor installed 3 tees as per project plans (C53) building #6 & 6" valve approximately 30'.

Comments: