

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20250416
Address: 3932 SW FLINTROCK DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Wes Bears	Failed	Friday, May 30, 2025

Corrective Action Required:

1	Misc	-add stud at roof load -nail roof joist hanger in living room/kitchen -kicker stud at all roof rafters -bolt down basement post -nail strap water lines -notch in floor joist -derate sub panel in basement to accommodate thermal condition in garage attic space
---	------	--

Comments: