

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20244650  
Address: 1021 SW REDBUCK CIR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Devon Perry	Partial	Monday, June 02, 2025

Informational:

1 Misc

05-28-25 Jamie S, SW does not have the required 3 inches of aggregate in spots and has standing water on the south side.

5-30-25 DP. SW does not have required depth. Talked to contractor and he is going to fix.

6-2-25 DP. Contractor has SW correct now. Approved to pour

**Comments:**