

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20244652
Address: 1101 SW CORINTHIAN LN, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Devon Perry	Partial	Monday, June 02, 2025

Informational:

1 Misc

05-28-25 Jamie S, SW does not have the required 3 inches of aggregate in spots and has standing water on the north side.

5-30-25 DP. SW does not have required aggregate depth, talked to contractor and he is going to fix.

6-2-25 DP. SW has been corrected. Approved to pour

Comments: