

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20245956
Address: 1916 SW HIGHTOWN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Jamie Simerly	Partial	Wednesday, June 04, 2025

Informational:
1 Misc 4-18-25 Dustin A, sw is not ready on this lot
05-28-25 Jamie S, SW is formed and compacted. Approved to pour.
06-04-25 Jamie S, SW forms have not been pulled cannot pass until forms have been pulled. Call back in when forms are pulled for reinspection.

Comments: