

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20246426
Address: 1460 SE BROADWAY DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Fire Line - Hydrostatic Test	Devon Perry	Passed	Wednesday, June 04, 2025

Informational:

1	Misc	6-4-25 DP. Beamer showed up onsite today to complete hydrostatic test on fire line. The line held 200 psi for two hours. Line was tested from tie in location to fire riser. PASSED 6-4-25 Dustin A, Line was also chlorinated afterwards, and will set for 24 hrs for samples to be taken on 6-5-25
---	------	---

Comments: