

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20250352  
Address: 1937 SW MERRYMAN DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Wes Bears	Failed	Thursday, June 05, 2025

**Corrective Action Required:**

3	Misc	-adjust straps on garage as to plans header to jack studs -B5 and B7 trusses need tied to wall per plans -fire block wall to ceiling space in fireplace -truss tie down needs to go through both top plates in master closet -double king stud in master bedroom per code section table r602.7.5 -fur out the duct in primary closet -provide attic access -center anchor bolts in basement -
---	------	---

**Comments:**