

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20246187
Address: 2765 SW 11TH ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Devon Perry	Passed	Friday, June 06, 2025

Informational:

1 Misc

4-24-25 DP. SW on the right side facing house is formed, cross slopes in compliance, approved to pour. SW on the left side facing house is not formed up yet.

5-30-25 DP. SW on east side of DW was formed, aggregate compacted, cross slopes in compliance, approved to pour.

6-6-25 DP. All SW has been poured, forms removed, cross slopes in compliance. Passed

Comments: