

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20240118  
Address: 515 NW MOORE ST, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Retaining Wall Inspection</b>	Robb Popp	Partial	Monday, June 09, 2025

Informational:

1 Misc

06/05/25 Thursday JMJ (Gen. Struad, Sub. Hardscape)

Contractor did not contact inspector at the beginning of installation.  
Inspector took picture of the retaining wall today and talked again to the general contractor about notifying inspector, so work can be properly inspected.

06/06/25 Friday JMJ (Gen. Struad, Sub. Hardscape)

Hardscape uninstalled retaining wall due to some deficiency. Inspector has taken photos of retaining wall which was completely deconstructed.  
Hardscape was work survey and grading to began reconstruction of retaining wall.

06/09/25 Monday JMJ (Gen. Struad, Sub. Hardscape)

Contractor continued to construct retaining wall.

**Comments:**