

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20245921
Address: 10 NE TUDOR RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Service Inspection	John Jackson	Partial	Thursday, June 12, 2025

Informational:
1 Misc 06/12/25 Thursday JMJ (Gen. Titan, & sub. Rodriguez Mechanical Construction)
Contractor excavated and place backflow vault. Contractor ran into heavy rock and was not able to lay pipe today.

Comments: