

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20246376
Address: 41 NE TUDOR RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Aggregate Base	John Jackson	Partial	Thursday, June 12, 2025

Informational:
1 Misc

06/11/25 Wednesday JMJ (CP Construction)
Contractor grading parking lots for asphalt.

06/12/25 Thursday JMJ (Sub. Seal-O-Matic-- Foreman Scott Osborne)
Contractor began laying KCMMB A3 asphalt for parking lot at 7:00AM.
Superior Bowen delivered 35 trucks of KCMMB A3 base asphalt last truck arrived around 1:30PM.

Comments: