

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20235113

Address: 2740 NE HAGAN RD, Unit:A, LEES SUMMIT, MO 640642740 NE HAGAN RD, Unit:B, LEES SUMMIT,
MO 640642740 NE HAGAN RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	Khanh Nguyen	Partial	Tuesday, June 17, 2025

Informational:

1	Misc	-In-wall waste&vent pressure tested-OK
---	------	--

-Demising wall-OK to rock

Corrective Action Required:

2	Misc	-Rm 105/106/118-OK to rock one side
---	------	-------------------------------------

-Protect plumbing at bottom wall track

-Protect water lines at 2nd floor bathroom

-Add backing for vertical grab bar at 2nd floor restroom to proper distance from back wall

****Laundry and bathroom adjacent to 1-hr wall are not to be covered until approved**

Comments: