

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20232899
Address: 2840 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Control Inspection	Dustin Agcopra	Partial	Tuesday, May 27, 2025

Corrective Action Required:

1	PW-Erosion and Sediment Control	Your project is in violation of the Erosion and Sediment control policy. Stop Work Order was issue on April 23, 2025.
---	---------------------------------	---

Informational:

2	Misc	5-16-25 Dustin A, All erosion control measures that were requested by the city in order to move forward has been met. Erosion control measures need to be maintained throughout project.
---	------	--

5-27-25 Dustin A, ESC are still in place and is functional. I talked with Scott and nick on keeping shenandoah clean, nick is going to have his contractor clean the roads on his side at the end of each working day and get some waddles for the gravel that is piled on the road for the tele-belt.

Comments: