

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20244682
Address: 19 NE SYCAMORE ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	John Jackson	Partial	Tuesday, June 17, 2025

Informational:

1	Misc	06/16/25 Monday JMJ (Burnaugh Construction) Contractor installed approximately 147' of 36" HPDE storm pipe structure 1-1 & 1-2.
		06/17/25 Tuesday JMJ (Burnaugh Construction) Contractor installed approximately 121' of 36" HPDE and the structure base 1-3.

Comments: