

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20235732

Address: 1901 NE TRAILS EDGE BLVD, LEES SUMMIT, MO 640641921 NE TRAILS EDGE BLVD, LEES SUMMIT, MO 640642001 NE TRAILS EDGE BLVD, LEES SUMMIT, MO 640642021 NE TRAILS EDGE BLVD, LEES SUMMIT, MO 640642031 NE TRAILS EDGE BLVD, LEES SUMMIT, MO 640642 NE ALURA WAY, LEES SUMMIT, MO 640641900 NE DISCOVERY AVE, LEES SUMMIT, MO 640641920 NE DISCOVERY AVE, LEES SUMMIT, MO 640641901 NE DISCOVERY AVE, LEES SUMMIT, MO 640641921 NE DISCOVERY AVE, LEES SUMMIT, MO 64064100 NE ALURA WAY, LEES SUMMIT, MO 64064200 NE ALURA WAY, LEES SUMMIT, MO 64064251 NE ALURA WAY, LEES SUMMIT, MO 64064250 NE ALURA WAY, LEES SUMMIT, MO 64064221 NE ALURA WAY, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Hydrostatic Test	Devon Perry	Partial	Wednesday, June 18, 2025

Informational:

1 Misc

8-15-24 DP. AJ's crew with ESS was onsite today performing a hydrostatic test on private water. Water lines 1 from the backflow vault at STA 10+00 up to where it tees off for water line 5 at STA 27+00 has been installed and was tested today. Private line 2, 3 and 4 were also tested. They were under 175 psi for 2 hours and passed.

Water line 1 running south to the backflow vault by Colburn Rd and water line 5 running north have not been installed yet. They are waiting for the gas main and the force main to be relocated before being able to be completed.

6-13-25 DP. Water line 1 and 5 running north from Colburn Rd has passed hydrostatic and been chlorinated.

Comments: