

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20245707

Address: 1051 SW JEFFERSON ST, LEES SUMMIT, MO 64081101 SW OLDHAM PKWY, LEES SUMMIT, MO
64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Dustin Agcopra	Partial	Wednesday, June 18, 2025

Informational:

1	Misc	6-6-25 Dustin A, Sapp working on setting man hole A-2, then will be laying pipe heading east but are running into rock 6-11-25 Dustin A, A-3 set 6-16-25 Dustin A, Almost to A-4 should be headed to A-5 today 6-18-25 Dustin A, A-4 set digging to A-5 , Should be at A-5 today.
---	------	--

Comments: