

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20246376
Address: 41 NE TUDOR RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	John Jackson	Partial	Monday, June 23, 2025

Informational:

1	Misc	05/01/25 Thursday JMJ (Gen. Cityscape, CP Excavating) Contractor installed 49' of 6" SDR-26 sanitary pipe for building #7 & 147' of 6" SDR-26 sanitary pipe for building #8.
		05/02/25 Friday JMJ (Gen. Cityscape, CP Excavating) Contractor installed 90' of 6" SDR-26 sanitary pipe for building #4, 94' of 6" SDR-26 sanitary pipe for Maintenance building as per project plans.
		05/07/25 Wednesday JMJ (Gen. Cityscape, CP Excavating) Private sanitary building #1 stub 54ft of 6" SDR-26 pipe.
		05/18/25 Wednesday JMJ (Gen. Cityscape, CP Excavating) Private sanitary for Club House.

Comments: