

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20250365  
Address: 2123 NW KILLARNEY LN, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Robb Popp	Not Ready	Wednesday, June 25, 2025

Corrective Action Required:

1	Misc	6/25/25 Inspection for "Need inspection on garage door portal framing, front porch ceiling and back deck ceiling only" -PFH nailed through moisture barrier- seal penetrations -Front porch ceiling- already covered -Back deck ceiling- Not framed at all -CSPF at back- missing nailing pattern and full length king studs in corner ***Not ready
---	------	--

**Comments:**