

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20235733

Address: 209 SE GREEN ST, Unit:IR, LEES SUMMIT, MO 64063209 SE GREEN ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	John Jackson	Partial	Monday, June 23, 2025

Informational:

1 Misc

05/02/25 Monday JMJ (Musselman Hall)

Contractor poured approximately 20yds concrete in the parking lot on the NE side of City Hall.

06/12/25 Thursday JMJ (Musselman & Hall)

Contractor schedule to pour concrete for sidewalk near 2nd Street and 2 transformer pads on site.

06/16/25 Monday JMJ (Musselman & Hall)

Contractor poured approximately 70yds of concrete pavement on the Northeast side of Market building.

06/17/25 Tuesday JMJ (Musselman & Hall)

Contractor poured approximately 10yds of sidewalks just East of the concrete pavement poured yesterday. Concrete was poured around base poles footings of awnings on the Northside of Market building.

06/23/25 Monday JMJ (Musselman & Hall)

Contractor poured approximately 14yds of concrete pavement on the Eastside of Market building heading towards the approach. Contractor is set form for curbs and approach area. More pours maybe done today.

Comments: