

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20235733

Address: 209 SE GREEN ST, Unit:IR, LEES SUMMIT, MO 64063209 SE GREEN ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	John Jackson	Partial	Thursday, June 26, 2025

Informational:

1 Misc

08/30/24 Friday JMJ

Sidewalks & ADA along 2nd Street are being constructed.

Informational:

2 Misc

05/23/25 Friday JMJ (Sub. Musselman & Hall)

Contractor poured public sidewalk yesterday down 2nd street from SE Green St towards SE Johnson St. Additional sidewalk 150' of sidewalk needs to poured to connected with the newly installed along SE Johnson St. (This should fall under Public Work) pre and post construction appear to properly installed. Contractor pour sidewalk along the Westside of AT&T around to the North locates alleyway & rear parking. Note: Concrete was poured NE side of City Hall last week possible when inspector was not working. Grading and materials were inspected at an early and appeared to be in line with specification.

05/27/25 Tuesday JMJ (Sub. Musselman & Hall)

Contractor continued to pour sidewalk along 2nd Street around and along Johnson Street.

Paver base at the market alley entrance off of Johnson Street.

06/26/25 Thursday JMJ (Mc Cown Gordon, Sub. Musselman & Hall)

Contractor setting forms and materials for sidewalks pre-inspection.
Sidewalk connects to the West and Eastside of future approach on 2nd Street
between NE Green ST & NE Johnson ST.

Comments: