

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20240118
Address: 515 NW MOORE ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	John Jackson	Partial	Wednesday, July 02, 2025

Informational:
1 Misc

06/13/25 Friday JMJ

Contractor poured approximately 78' of sidewalk along NW Moore Street Westside of newly constructed apartments.

06/26/25 Thursday JMJ

Contractor has installed approximately 65 to 70% of sidewalk required around the building. Yesterday 10yds of concrete was poured to the Northeast side of the newly constructed building.

Contractor will pour 7yds concrete today and a projected 7yds tomorrow on the Northside of building.

06/27/25 Friday JMJ (Bottorff Construction)

Contractor poured approximately 6yds concrete on the Northside pouring the sidewalk & ADA ramp on the Northeast side. Contractor used the clear cure on private sidewalk.

07/02/25 Wednesday (Bottorff Construction)

ADA ramp was poured on the Northwest side of building project.

Comments:

