

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20244755
Address: 60 SE THOMPSON DR, Unit:B, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	Mitchell Schwarz	Failed	Thursday, July 03, 2025

Corrective Action Required:
1 Misc

NOT A COMPLETE INSPECTION
Provide address
-remove insulation
-remove drywall
-secure and complete all electrical
-protect all plumbing within 1.25" of face framing
-separation walls framed 24" OC plans call for 16" OC
-provide blocking for grab bars

Comments: