

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20250470  
Address: 2631 SW TRACKER LN, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                | Inspector:    | Outcome: | Date:                   |
|----------------------------|---------------|----------|-------------------------|
| <b>Driveway Inspection</b> | Jamie Simerly | Failed   | Thursday, July 10, 2025 |

Informational:  
1 Misc 07/03/25 Jamie S, DW are compacted and formed. Approved to Pour.  
07/10/25 Jamie S, DW does not have requested grout on the curb to patch damage of the curb during construction. All surfaces must be cleaned off for inspection. Call in for reinspection once curb is grouted.

**Comments:**