

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20234052  
Address: 150 NE TUDOR RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                                | Inspector:   | Outcome: | Date:                 |
|--------------------------------------------|--------------|----------|-----------------------|
| <b>Storm Sewer Construction Inspection</b> | John Jackson | Passed   | Monday, July 14, 2025 |

Informational:

1 Misc

12/07/23 Thursday JMJ ( Capital Builders )  
Contractor installed storm inlet on the Northwest side of the project.

12/11/23 Monday JMJ ( Capital Builders )  
Contractor continued to excavate for storm line.

12/12/23 Tuesday JMJ ( Capital Builders )  
Contractor completed the installation of HDPE storm line on the North side of building project as-per project plans. Approximately 100' of 18" HDPE storm line. Collar was poured today on newly installed storm inlet on the Northwest side of project.

12/18/23 Monday JMJ ( Capital Builders )  
Contractor working on installing storm box & 18" HDPE pipe on the access road as-per.

12/20/23 Wednesday JMJ ( Capital Builders )  
Contractor poured diggable flowable fill when contractor connected into the existing street storm inlet. Approximately 40' of 18"HDPE pipe storm pipe was installed yesterday.

**Comments:**