

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20234052
Address: 150 NE TUDOR RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Occupancy Inspection - Engineering	John Jackson	Temporary C of O	Tuesday, July 15, 2025

Partial Correction:

1	Misc	07/11/25 Failed occupancy contractor has not installed check valve for backflow. This is a requirement before building occupancy is granted.
		07/15/25 Tuesday JMJ Contractor will correct issue check valve inside the building and follow up with Water Department. Punch list - 1. outstanding issue the vegetation for the basin is not adequate. The current covering consist of weeds and moss which will not provide proper covering and protection to basin throughout the year.

Comments: