

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20244682  
Address: 19 NE SYCAMORE ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	John Jackson	Partial	Tuesday, July 15, 2025

Informational:

1	Misc	07/15/25 Tuesday JMJ ( Gen. Level, Sub. Burnaugh- Sup. Nate) Contractor began the installation of private sanitary cored into exist MH and installed rubber boot. laid approximately 42' of 8" SDR-26 with two 45 deg bend. Dropping the elevation of connection as need to prevent large drop in Manhole with new tie-in.
---	------	--

**Comments:**