

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20235733

Address: 209 SE GREEN ST, Unit:IR, LEES SUMMIT, MO 64063209 SE GREEN ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Proof Roll	John Jackson	Passed	Wednesday, July 16, 2025

Informational:

1 Misc

04/01/25 Tuesday JMJ (Contractor McCown Gordon, Sub Musselman & Hall, Site Rite)

Proof roll passed inspection. Public Works was onsite to witness proof roll.

04/10/25 Thursday JMJ (Contractor McCown Gordon, Sub Musselman & Hall, Site Rite)

Contractor pour curbs on the South curbs on the North portion of AT&T approximately 10yds today. Curbs and alley way was pour yesterday on the Westside of AT&T. Contractor continued the pours of curb/dividers for paver areas in the open Plaza area. Contractor plans to pour approximately 30yards plus of concrete tomorrow in the Plaza area.

Comments: