

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20235733

Address: 209 SE GREEN ST, Unit:IR, LEES SUMMIT, MO 64063209 SE GREEN ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sewer Service Inspection	John Jackson	Passed	Wednesday, July 16, 2025

Informational:

1 Misc

5/28/24 Tuesday

Contractor began installation of lateral Friday of last week 05/24/24. Private sanitary 50' of 6" PVC & approximately and 45' of 6" PVC today with wye and two 45 degree bend as per project plans.

06/11/24 Tuesday

Contractor installed 6"X8" wye & approximately 86' of 8" PVC SDR-26 sanitary pipe on Northeast side of City Hall off Green Street. Contractor found the sanitary from City Hall that was not place on the construction plans. Contractor mention that the existing sanitary was clearly mark on the old plans. Exist pipe was abandoned.

08/01/24 Thursday

Contractor installed 2 connection 6"X4" reducer West & East side and 2 cleanouts.

Comments: