

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20251907
Address: 1313 SE RANCLAND ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Not Ready	Wednesday, July 16, 2025

Informational:	
1 Misc	Garage portal frame exterior nailing inspection only-okay to cover
Corrective Action Required:	
2 Misc	Home not ready for inspection -provide complete set of plans on site (including truss packet) -complete fire blocking throughout before inspection

Comments: