

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20246440
Address: 2769 SW 12TH ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Jamie Simerly	Partial	Wednesday, July 16, 2025

Informational:

1	Misc	5-8-25 DP. SW is formed, aggregate compacted, cross slopes in compliance, approved to pour.
		5-16-25 DP. Will come back to pass the SW once the curb line is cleaned and erosion control is reestablished.
		07/16/25 Jamie S, SW needs to be cleaned off for inspection. Call in for reinspection once sidewalk is cleaned off.

Comments: