

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20244682  
Address: 19 NE SYCAMORE ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                                   | Inspector:   | Outcome: | Date:                    |
|-----------------------------------------------|--------------|----------|--------------------------|
| <b>Sanitary Sewer Construction Inspection</b> | John Jackson | Partial  | Wednesday, July 16, 2025 |

Informational:

1 Misc

07/15/25 Tuesday JMJ ( Gen. Level, Sub. Burnaugh- Sup. Nate)  
Contractor began the installation of private sanitary cored into exist MH and installed rubber boot.  
laid approximately 42' of 8" SDR-26 with two 45 deg bend. Dropping the elevation of connection as need to prevent large drop in Manhole with new tie-in.

07/16/25 Wednesday JMJ ( Gen. Level, Sub. Burnaugh- Sup. Nate)  
Contractor installed approximately 42' of 8"SDR-26 then installed 22.5 bend and another 14' of 8"SDR-26 sanitary pipe. Contractor restack existing existing MH to the new elevation.

**Comments:**