

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20242901
Address: 60 SE THOMPSON DR, Unit:A, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Control Inspection	Dustin Agcopra	Partial	Monday, July 21, 2025

Informational:

1	Misc	5-15-25 Dustin A, Esc is in place. Addressed a issue along creek line and it is being corrected. Road needs to be cleaned 6-24-25 Dustin A, There is some silt fence down in areas, talked with contractor and will be corrected 7-7-25 Dustin A. Silt fence down and restrooms need to be removed from street. Talked with Matt and he is aware 7-8-25 Dustin A, Erosion control is still down storm inlets are not protected and restrooms are STILL out on public street. This is a 2 DAY NOTICE. Failure to correct these issues by 7-10 will result in a STOP WORK ORDER issued 7-11-25 Dustin A, Issue corrected 7-14-25 Dustin A, Talked with Jason and Ryan on some silt fence being down along thompson and in front of storm inlet. 7-18-25 Dustin A, Silt fence was down near a storm inlet, Discussed it with ryan and he said he would get it taken care of.
---	------	---

Comments: