

Stormwater Pollution Prevention Plan

For:

Highland Meadows 5th and 6th Plat
1100 SW Heather Drive
Lee's Summit, MO 64081

Operator:

Vincent Walker
Summit Homes
120 SE 30th Street
Lee's Summit, MO 64082

SWPPP Contact(s):

Zach Myers
Anderson Engineering Inc.
941 W. 141st Terrace, Suite A
Kansas City, MO 64145
(816) 777-0400

SWPPP Preparation Date:

Date 1/15/2021

Estimated Project Dates:

Project Start Date: March 2021

Project Completion Date: March 2022

Contents

SECTION 1: SITE EVALUATION, ASSESSMENT, AND PLANNING	1
1.1 Project/Site Information.....	1
1.2 Contact Information/Responsible Parties.....	2
1.3 Nature and Sequence of Construction Activity	4
1.4 Soils, Slopes, Vegetation, and Current Drainage Patterns.....	5
1.5 Construction Site Estimates	5
1.6 Receiving Waters	6
1.7 Site Features and Sensitive Areas to be Protected	6
1.8 Potential Sources of Pollution.....	7
1.9 Endangered Species Certification	8
1.10 Historic Preservation.....	8
1.11 Applicable Federal, Tribal, State or Local Programs	9
SECTION 2: EROSION AND SEDIMENT CONTROL BMPs.....	10
2.1 Minimize Disturbed Area and Protect Natural Features and Soil.....	10
2.2 Phase Construction Activity	10
2.3 Control Stormwater Flowing onto and through the Project.....	11
2.4 Stabilize Soils.....	11
2.5 Protect Slopes.....	12
2.6 Protect Storm Drain Inlets	13
2.7 Establish Perimeter Controls and Sediment Barriers.....	13
2.8 Retain Sediment On-Site.....	13
2.9 Establish Stabilized Construction Exits	14
SECTION 3: GOOD HOUSEKEEPING BMPs	15
3.1 Material Handling and Waste Management	15
3.2 Establish Proper Building Material Staging Areas	16
3.3 Designate Washout Areas	16
3.4 Establish Proper Equipment/Vehicle Fueling and Maintenance Practices	16
3.5 Control Equipment/Vehicle Washing.....	16
3.6 Spill Prevention and Control Plan.....	17
3.7 Any Additional BMPs.....	18
3.8 Allowable Non-Stormwater Discharge Management.....	18
SECTION 4: SELECTING POST-CONSTRUCTION BMPs	19
SECTION 5: INSPECTIONS	20
5.1 Inspections	20
5.2 Delegation of Authority	20
5.3 Corrective Action Log	21
SECTION 6: RECORDKEEPING AND TRAINING	22
6.1 Recordkeeping	22
6.2 Log of Changes to the SWPPP	22
6.3 Training.....	22
SECTION 7: FINAL STABILIZATION.....	23
SECTION 8: CERTIFICATION AND NOTIFICATION.....	24
SWPPP APPENDICES	25

Appendix A – General Location Map
Appendix B – Phased Erosion Control Plans
Appendix C – Construction General Permit
Appendix D – Land Disturbance Permit and Acknowledgement Letter from EPA/State
Appendix E – Inspection Reports
Appendix F – Corrective Action Log (or in Part 5.3)
Appendix G – SWPPP Amendment Log (or in Part 6.2)
Appendix H – Subcontractor Certifications/Agreements
Appendix I – Grading and Stabilization Activities Log (or in Part 6.1)
Appendix J – Training Log
Appendix K – Delegation of Authority
Appendix L – Endangered Species and Historic Preservation Documentation
Appendix M – Notice of Intent (NOI)
Appendix N – Soil Report

SECTION 1: SITE EVALUATION, ASSESSMENT, AND PLANNING

1.1 Project/Site Information

Project/Site Name Highland Meadows 5th and 6th Plat

Project Street/Location: 1100 SW Heather Drive

City: Lee's Summit State: MO ZIP Code: 64081

County or Similar Subdivision: Jackson County

Latitude/Longitude (Use **one** of three possible formats, and specify method)

Latitude:

1. 38° 54' 00" N (degrees, minutes, seconds)

2. __° __' __" N (degrees, minutes, decimal)

3. __. __ __ ° N (decimal)

Longitude:

1. 94° 26' 05" W (degrees, minutes, seconds)

2. __° __' __" W (degrees, minutes, decimal)

3. __. __ __ ° W (decimal)

Method for determining latitude/longitude:

☐ USGS topographic map (specify scale: _____)

☐ EPA Web site ☐ GPS

☒ Other (please specify): Google Earth

Is the project located in Indian country? No

If yes, name of Reservation, or if not part of a Reservation, indicate "not applicable." _____

Not Applicable

Is this project considered a federal facility? No

NPDES project or permit tracking number*: None at Present

**(This is the unique identifying number assigned to your project by your permitting authority after you have applied for coverage under the appropriate National Pollutant Discharge Elimination System (NPDES) construction general permit.)*

1.2 Contact Information/Responsible Parties

Operator(s):

Company or Organization Name: Summit Homes
Name: Vincent Walker
Address: 120 SE 30th Street
City, State, Zip Code: Lee's Summit, MO 64082
Telephone Number: 816-326-2909

Project Manager(s) or Site Supervisor(s):

Company or Organization Name: Anderson Engineering Inc.
Name: Zach Myers
Address: 941 W. 141st Terrace
City, State, Zip Code: Kansas City, MO 64145
Telephone Number: (816) 777 - 0400
Fax/Email: zmyers@andersonengineeringinc.com

SWPPP Contact(s):

Company or Organization Name: Anderson Engineering Inc.
Name: Zach Myers
Address: 941 W. 141st Terrace, Suite A
City, State, Zip Code: Kansas City, MO 64145
Telephone Number: (816) 777 - 0400
Fax/Email: zmyers@andersonengineeringinc.com

This SWPPP was Prepared by:

Company or Organization Name: Anderson Engineering Inc.

Name: Patrick Joyce

Address: 941 W. 141st Terrace, Suite A

City, State, Zip Code: Kansas City, MO 64145

Telephone Number: (816) 777 - 0400

Fax/Email: zmyers@andersonengineeringinc.com

Emergency 24-Hour Contact:

Company or Organization Name: Summit Homes

Name: Vincent Walker

Telephone Number: 816-326-2909

1.3 Nature and Sequence of Construction Activity

Describe the general scope of the work for the project, major phases of construction, etc.:

Construction shall include 77 homes, the associated concrete driveways, roadway extensions, utilities, and a detention basin.

What is the function of the construction activity?

☒ Residential ☐ Commercial ☐ Industrial ☐ Road Construction ☐ Linear Utility
☐ Other (please specify):

Estimated Project Start Date: March 2021

Estimated Project Completion Date: March 2022

1.4 Soils, Slopes, Vegetation, and Current Drainage Patterns

Soil type(s):

17.2 acres (59.1%) Greenton silty clay loam, 5 to 9% slopes.

11.9 acres (40.9%) Sharpsburg silt loam, 2 to 5% slopes.

Slopes (describe current slopes and note any changes due to grading or fill activities):

Existing site slopes range from 2 to 9%.

Drainage Patterns (describe current drainage patterns and note any changes due to grading or fill activities):

Currently, runoff flows to the southeast into an existing unnamed tributary of the Little Blue River along the south and east sides of the property.

Vegetation: The Site is mostly undeveloped and consists of mostly pasture with some forested area.

Other:

1.5 Construction Site Estimates

The following are estimates of the construction site.

Total project area:	29.1 Acres
Construction site area to be disturbed:	29.1 Acres
Percentage impervious area before construction:	0%
Composite SCS curve number before construction:	C = 69 (based on weighted average)
Percentage impervious area after construction:	31%
Composite SCS curve number after construction:	C = 82 (based on weighted average)

1.6 *Receiving Waters*

Description of receiving waters:

Storm water drains southeast into an unnamed tributary of the Little Blue River.

Description of storm sewer systems:

In the proposed site, a series of storm drains will carry the stormwater into a detention pond located on the southeast corner of the property

Description of impaired waters or waters subject to TMDLs:

No waters subject to TMDLs on site.

1.7 *Site Features and Sensitive Areas to be Protected*

Description of unique features that are to be preserved: None.

Describe measures to protect these features: Not applicable.

1.8 Potential Sources of Pollution

Potential sources of sediment to stormwater runoff:

On site construction grading and other construction activities.

Potential pollutants and sources, other than sediment, to stormwater runoff:

Material/Chemical	Physical Description	Stormwater Pollutants	Location*
Pesticides (insecticides, fungicides, herbicides, rodenticides)	Various colored to colorless liquid, powder, pellets, or grains	Chlorinated hydrocarbons, organophosphates, carbamates, arsenic	Herbicides used for noxious weed control
Fertilizer	Liquid or solid grains	Nitrogen, phosphorous	Newly seeded areas
Plaster	White granules or powder	Calcium sulphate, calcium carbonate, sulfuric acid	Building construction
Cleaning solvents	Colorless, blue, or yellow-green liquid	Perchloroethylene, methylene chloride, trichloroethylene, petroleum distillates	No equipment cleaning allowed in project limits
Asphalt	Black solid	Oil, petroleum distillates	Streets and roofing
Concrete	White solid/grey liquid	Limestone, sand, pH, chromium	Curb and gutter, building construction
Glue, adhesives	White or yellow liquid	Polymers, epoxies	Building construction
Paints	Various colored liquid	Metal oxides, Stoddard solvent, talc, calcium carbonate, arsenic	Building construction
Curing compounds	Creamy white liquid	Naphtha	Curb and gutter
Wood preservatives	Clear amber or dark brown liquid	Stoddard solvent, petroleum distillates, arsenic, copper, chromium	Timber pads and building construction
Hydraulic oil/fluids	Brown oily petroleum hydrocarbon	Mineral oil	Leaks or broken hoses from equipment
Gasoline	Colorless, pale brown or pink petroleum hydrocarbon	Benzene, ethyl benzene, toluene, xylene, MTBE	Secondary containment/staging area
Diesel Fuel	Clear, blue-green to yellow liquid	Petroleum distillate, oil & grease, naphthalene, xylenes	Secondary containment/staging area

1.9 Endangered Species Certification

Are endangered or threatened species and critical habitats on or near the project area?

Yes. The Northern Long-Eared Bat, Indiana Bat, and the Gray Bat have habitat on or near the project area. The Northern Long-Eared Bat is a threatened species. The Indiana Bat, and the Gray Bat are endangered species. However, this project area is not a critical habitat.

Describe how this determination was made:

Through the Information for Planning and Conservation (IPaC) online search tool from the U.S. Fish & Wildlife Service.

If yes, describe the species and/or critical habitat:

See appendix L.

1.10 Historic Preservation

Are there any historic sites on or near the construction site?

None present.

Describe how this determination was made:

State Historic Preservation.

If yes, describe or refer to documentation that determines the likelihood of an impact on this historic site and the steps taken to address that impact.

1.11 Applicable Federal, Tribal, State or Local Programs

None.

1.12 404/401 Permitting

There shall be no grading conducted within 50 feet of any protected waters, therefore a 404/401 permit shall not be required for this project.

SECTION 2: EROSION AND SEDIMENT CONTROL BMPS

2.1 Minimize Disturbed Area and Protect Natural Features and Soil

All construction activities shall be structured so as to minimize impact to existing site conditions. Erosion control, sediment control, and BMPs shall be inspected and maintained by the contractor on a weekly basis and within 24 hours of a rainfall event of .5 inch or more.

2.2 Phase Construction Activity

Pre-Clearing

1. Install perimeter sediment and erosion control measures.
2. Flag or construct rope barrier to delineate construction areas.
3. Install construction entrance and staging area
4. Install rock bag inlet protection
5. Install concrete washout

Inactive Stabilization

1. Install interior silt fence
2. Stabilize Building Footprints
3. Temporary seed all areas temporarily unaffected by day-to-day construction activities.
4. Construct Buildings.
5. Place pavements, and other related items.

Post Construction

1. Finish Grade Site and apply Topsoil
2. Place seed and other permanent erosion and sediment control measures.
3. Remove all temporary erosion and sediment control measures once permanent vegetation has been established and all permanent erosion and sediment control measures have been stabilized.

2.3 Control Stormwater Flowing onto and through the Project

BMP Description: Silt Fence

<i>Installation Schedule:</i>	Install as perimeter BMP's and as required by grading operations.
<i>Maintenance and Inspection:</i>	Inspect weekly or within 24hrs after a rainfall event of .5 inch or more, whichever is sooner, or until all permanent measures have been established. Maintain or replace as necessary.
<i>Responsible Staff:</i>	Contractor

BMP Description:

<i>Installation Schedule:</i>	
<i>Maintenance and Inspection:</i>	
<i>Responsible Staff:</i>	

BMP Description:

<i>Installation Schedule:</i>	
<i>Maintenance and Inspection:</i>	
<i>Responsible Staff:</i>	

2.4 Stabilize Soils

BMP Description: Temporary Seeding

☐ ***Permanent*** ☒ ***Temporary***

<i>Installation Schedule:</i>	Throughout project in areas of disturbed soil that remain inactive for 14 days or more.
<i>Maintenance and Inspection:</i>	All temporary seeding shall include mulch or similarly effective soil stabilizing BMP to comply with Part 7.2.5 of the general permit. Inspect weekly or within 24hrs after a rainfall event of .5 inch or more, whichever is sooner, or until all permanent measures have been established. Maintain or replace as necessary.
<i>Responsible Staff:</i>	Contractor

BMP Description:

☐ ***Permanent*** ☐ ***Temporary***

<i>Installation Schedule:</i>	
<i>Maintenance and Inspection:</i>	
<i>Responsible Staff:</i>	

BMP Description:

☐ *Permanent*

☐ *Temporary*

Installation Schedule:

**Maintenance and
Inspection:**

Responsible Staff:

BMP Description:

☐ *Permanent*

☐ *Temporary*

Installation Schedule:

**Maintenance and
Inspection:**

Responsible Staff:

2.5 Protect Slopes

BMP Description: Silt Fence

Installation Schedule:

Intermediately to stabilize slopes during grading activities until permanent seeding vegetation or controls have been established.

**Maintenance and
Inspection:**

Inspect weekly or within 24hrs after a rainfall event of .5 inch or more, whichever is sooner. Maintain or replace as necessary.

Responsible Staff:

Contractor

BMP Description:

Installation Schedule:

**Maintenance and
Inspection:**

Responsible Staff:

BMP Description: Erosion Control Blankets/Turf Mats

Installation Schedule:

After grading operations have been completed and seed has been placed.

**Maintenance and
Inspection:**

Inspect weekly or within 24hrs after a rainfall event of .5 inch or more, whichever is sooner. Maintain or replace as necessary.

Responsible Staff:

Contractor

BMP Description:

Installation Schedule:

**Maintenance and
Inspection:**

Responsible Staff:

2.6 Protect Storm Drain Inlets

BMP Description: *Rock bags*

Installation Schedule:	Install at sites where inlets are within construction limits and will be affected by work.
Maintenance and Inspection:	Inspect weekly and within 24hrs after a rainfall event of .5 inch or more, whichever is sooner. Maintain or replace as necessary.
Responsible Staff:	Contractor.

2.7 Establish Perimeter Controls and Sediment Barriers

BMP Description: *Perimeter Silt Fence*

Installation Schedule:	Prior to beginning grading/clearing or demolition activities.
Maintenance and Inspection:	Inspect weekly and within 24hrs after a rainfall event of .5 inch or more, whichever is sooner. Maintain or replace as necessary.
Responsible Staff:	Contractor.

BMP Description:

Installation Schedule:	
Maintenance and Inspection:	
Responsible Staff:	

2.8 Retain Sediment On-Site

BMP Description: *Silt Fence*

Installation Schedule:	Prior to beginning grading/clearing or demolition activities.
Maintenance and Inspection:	Inspect weekly and within 24hrs after a rainfall event of .5 inch or more, whichever is sooner. Maintain or replace as necessary.
Responsible Staff:	Contractor.

2.9 Establish Stabilized Construction Exits

BMP Description: Stabilized Temporary Construction Entrance

<i>Installation Schedule:</i>	At start of construction activities to allow access to staging area and as required by removal of the existing pavements.
<i>Maintenance and Inspection:</i>	Temporary construction entrance shall be maintained by contractor throughout project as long as the temporary construction entrance is required.
<i>Responsible Staff:</i>	Contractor

BMP Description: Off Site Road Sweeping & Cleaning

<i>Installation Schedule:</i>	Intermittently as necessary.
<i>Maintenance and Inspection:</i>	Tracking of soil off site shall be monitored continuously and cleaned immediately once found.
<i>Responsible Staff:</i>	Contractor

SECTION 3: GOOD HOUSEKEEPING BMPS

3.1 Material Handling and Waste Management

<i>BMP Description: Trash Receptacles</i>	
<i>Installation Schedule:</i>	At start of construction activities.
<i>Maintenance and Inspection:</i>	Regular disposal of refuse off site to a trash disposal facility.
<i>Responsible Staff:</i>	Contractor.
<i>BMP Description: Portable Toilets</i>	
<i>Installation Schedule:</i>	At start of construction activities.
<i>Maintenance and Inspection:</i>	Regular disposal of waste off site to a waste water facility.
<i>Responsible Staff:</i>	Contractor.
<i>BMP Description: Soil Stockpile Area</i>	
<i>Installation Schedule:</i>	Once perimeter is stabilized.
<i>Maintenance and Inspection:</i>	Soil stockpile area shall be monitored continuously throughout the project. Soil stockpile area shall be bordered at minimum by perimeter silt fence. The contractor shall be responsible to prevent soil from being transmitted away from the stockpile area by stormwater. Inspect weekly and within 24hrs after a rainfall event of .5 inch or more, whichever is sooner. Maintain as necessary.
<i>Responsible Staff:</i>	Contractor.

3.2 Establish Proper Building Material Staging Areas

BMP Description: *Material Storage in Original Containers or Sheltered from Elements.*

<i>Installation Schedule:</i>	At start of construction activities.
<i>Maintenance and Inspection:</i>	Material storage shall be monitored continuously throughout the project. Construction materials expected to be on-site include concrete, paints, asphalts, fertilizers, petroleum-based products, and cleaning solvents.
<i>Responsible Staff:</i>	Contractor.

3.3 Designate Washout Areas

Washout areas on site will be constructed so as to prevent wash water from running off to contaminate surface water or infiltrating to contaminate ground water. Washout areas shall be located as noted on the plan and maintained by the contractor.

3.4 Establish Proper Equipment/Vehicle Fueling and Maintenance Practices

All construction equipment shall be kept in good working order to prevent equipment leaks or spills. If equipment maintenance is to be performed on site, measures shall be taken to contain any loss of equipment fluids that may occur during maintenance. All maintenance fluids kept on site shall be kept at a minimum as described in the spill prevention and control plan section of this SWPPP.

3.5 Control Equipment/Vehicle Washing

Vehicle washing facilities on site shall be designated by the contractor. All construction equipment wash water shall be contained so as to eliminate wash water runoff that may contaminate surface water or infiltrate to contaminate ground water.

3.6 Spill Prevention and Control Plan

Spill Prevention

- An effort will be made to store only enough material on site as is required to perform the work.
- All materials stored on site will be arranged in a neat, orderly manner within their appropriately labeled containers, and if possible, sheltered under a roof or within an enclosure.
- Substances stored shall not be mixed with one another unless recommended by the manufacturer.
- Whenever possible, a product will be used up before disposing of the container.
- Manufacturer's recommendations for proper use and disposal will be followed.
- The site manager or delegated personnel will inspect, daily, to ensure the proper use and disposal of onsite materials.
- Hazardous waste will be disposed of properly (as per local and state recommended methods)

Spill Containment, Cleanup & Personnel Training

- Manufacturers' recommended methods for spill cleanup will be clearly posted and site personnel will be made aware of the procedures and the location of the information and cleanup supplies.
- Materials and equipment necessary for spill cleanup will be kept in the material storage areas on site. Equipment and materials will include, but not be limited to, brooms, dust pans, maps, rags, gloves, goggles, kitty litter, sand, sawdust, and plastic and metal trash containers specifically for this purpose.
- All spills will be cleaned up immediately after discovery.
- The spill area will be kept well ventilated and personnel will wear appropriate protective clothing to prevent injury from contact with a hazardous substance.
- Spills of toxic or hazardous material will be reported to the appropriate state or local agency, regardless of the size.
- Should a spill occur, the spill prevention plan will be adjusted by the site manager to include measures to prevent this type of spill from reoccurring and how to clean up the spill if there is another one. A description of the spill, what caused it, and the cleanup measures will also be included.
- The site manager will be the spill prevention and cleanup coordinator.

3.7 Any Additional BMPs

<i>BMP Description:</i> Contractor Staging Area	
<i>Installation Schedule:</i>	At start of construction activities.
<i>Maintenance and Inspection:</i>	Yard shall be constructed with an appropriate barrier to serve as storage location for materials and equipment. Yard surface and appropriate barrier shall be maintained as necessary throughout project.
<i>Responsible Staff:</i>	Contractor.

3.8 Allowable Non-Stormwater Discharge Management

- Potable water from uncontaminated water line flushing.
- Pavement Wash waters (where no spills or leaks of toxic or hazardous materials has occurred).
- Uncontaminated water used for dust control.
- Uncontaminated water used for soil compaction.

SECTION 4: SELECTING POST-CONSTRUCTION BMPs

BMP Description: Permanent Seeding or Sodding, and Final Landscaping

<i>Installation Schedule:</i>	Once final grading has been completed
<i>Maintenance and Inspection:</i>	Inspection weekly or within 24hrs after a rainfall event of .5 inch or more, whichever is sooner, or until all permanent measures have been established.
<i>Responsible Staff:</i>	Contractor

BMP Description: Final Paving

<i>Installation Schedule:</i>	Once final grading has been completed
<i>Maintenance and Inspection:</i>	Inspection weekly or within 24hrs after a rainfall event of .5 inch or more, whichever is sooner, or when paving operations are complete.
<i>Responsible Staff:</i>	Contractor

BMP Description:

<i>Installation Schedule:</i>	
<i>Maintenance and Inspection:</i>	
<i>Responsible Staff:</i>	

BMP Description:

<i>Installation Schedule:</i>	
<i>Maintenance and Inspection:</i>	
<i>Responsible Staff:</i>	

SECTION 5: INSPECTIONS

5.1 Inspections

1. Inspection Personnel: Identify the person(s) who will be responsible for conducting inspections and describe their qualifications: ***Vincent Walker (Contractor) shall be responsible for all construction BMPs including but not limited to: Installation, inspection, operation, and maintenance throughout the duration of the project until the General Permit has been terminated.***

2. Inspection Schedule and Procedures:

Inspect weekly or within 24hrs after a rainfall event of .5 inch or more, whichever is sooner.

Describe the general procedures for correcting problems when they are identified. Include responsible staff and time frames for making corrections: The contractor or his elected representative will be responsible for correcting any identified deficiencies in the installed or necessary erosion and sediment control measures. Corrections will be made within 7 days of notification.

See Appendix E for attached inspection report.

5.2 Delegation of Authority

Duly Authorized Representative(s) or Position(s):

Company or Organization Name: _____

Name: _____

Position: _____

Address: _____

City, State, Zip Code: _____

Telephone Number: _____

Fax/Email: _____

See Appendix K for attached delegation of authority form.

5.3 *Corrective Action Log*

Corrective Action Log: See Appendix F.

SECTION 6: RECORDKEEPING AND TRAINING

6.1 *Recordkeeping*

Records will be retained for a minimum period of at least 3 years after the permit is terminated.

Date(s) when major grading activities occur: See Appendix I.

Copy of Construction General Permit: See Appendix C – Attach when received

Signed and Certified application form: See Appendix D – Attach when received

Copy of Letter from (agency) notifying of their receipt of your complete application: See Appendix D – Attach when received

Date(s) when grading activities temporarily or permanently cease on a portion of the site: See Appendix I.

Date(s) when an area is either temporarily or permanently stabilized: See Appendix I.

Inspection Reports: See Appendix E

6.2 *Log of Changes to the SWPPP*

Log of changes and updates to the SWPPP:

See Appendix G.

6.3 *Training*

Individual(s) Responsible for Training: Contractor.

Describe Training Conducted:

- General stormwater and BMP awareness training for staff and subcontractors:
See Appendix J.
- Detailed training for staff and subcontractors with specific stormwater responsibilities:
See Appendix J.

SECTION 7: FINAL STABILIZATION

BMP Description: Permanent Seeding or Sodding, and Final Landscaping

<i>Installation Schedule:</i>	Once final grading has been completed
<i>Maintenance and Inspection:</i>	Inspection weekly or within 24hrs after a rainfall event of .5 inch or more, whichever is sooner, or until all permanent measures have been established.
<i>Responsible Staff:</i>	Contractor

BMP Description: Final Paving

<i>Installation Schedule:</i>	Once final grading has been completed
<i>Maintenance and Inspection:</i>	Inspection weekly or within 24hrs after a rainfall event of .5 inch or more, whichever is sooner, or when paving operations are complete.
<i>Responsible Staff:</i>	Contractor

SECTION 8: CERTIFICATION AND NOTIFICATION

I certify under penalty of law that this document and all attachments were prepared by the person performing the inspection of the Erosion and Sediment Control measures and to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Name: _____ Title: _____

Signature: _____ Date: _____

SWPPP APPENDICES

Attach the following documentation to the SWPPP:

Appendix A – General Location Map

Appendix B – Phased Erosion Control Drawings

Appendix C – Construction General Permit

***Appendix D – Land Disturbance Permit and Acknowledgement
Letter from EPA/State***

Appendix E – Inspection Reports

Appendix F – Corrective Action Log (or in Part 5.3)

Appendix G – SWPPP Amendment Log (or in Part 6.2)

Appendix H – Subcontractor Certifications/Agreements

***Appendix I – Grading and Stabilization Activities Log (or in Part
6.1)***

Appendix J – Training Log


Appendix K – Delegation of Authority

***Appendix L – Endangered Species and Historic Preservation
Documentation***

Appendix M – Notice of Intent (NOI)

Appendix N – Soil Report

Appendix A – General Location



Appendix B – Phased Erosion Control Drawings

Appendix C – Construction General Permit

Stored at:
1100 SW Heather Drive
Lee's Summit, MO 64081

Appendix D – Land Disturbance Permit and Acknowledgement Letter from EPA/State

Stored at:
1100 SW Heather Drive
Lee's Summit, MO 64081

Appendix E – Inspection Reports

Appendix F – Corrective Action Log

Project Name: Highland Meadows 5th and 6th Plat
SWPPP Contact: Zach Myers

Inspection Date	Inspector Name(s)	Description of BMP Deficiency	Corrective Action Needed (including planned date/responsible person)	Date Action Taken/Responsible person

Appendix G – SWPPP Amendment Log

Project Name: Highland Meadows 5th and 6th Plat
SWPPP Contact: Zach Myers

Amendment No.	Description of the Amendment	Date of Amendment	Amendment Prepared by [Name(s) and Title]

Appendix H – Subcontractor Certifications/Agreements

SUBCONTRACTOR CERTIFICATION STORMWATER POLLUTION PREVENTION PLAN

Project Number: _____

Project Title: _____

Operator(s): _____

As a subcontractor, you are required to comply with the Stormwater Pollution Prevention Plan (SWPPP) for any work that you perform on-site. Any person or group who violates any condition of the SWPPP may be subject to substantial penalties or loss of contract. You are encouraged to advise each of your employees working on this project of the requirements of the SWPPP. A copy of the SWPPP is available for your review at the office trailer.

Each subcontractor engaged in activities at the construction site that could impact stormwater must be identified and sign the following certification statement:

I certify under the penalty of law that I have read and understand the terms and conditions of the SWPPP for the above designated project and agree to follow the BMPs and practices described in the SWPPP.

This certification is hereby signed in reference to the above-named project:

Company: _____

Address: _____

Telephone Number: _____

Type of construction service to be provided: _____

Signature: _____

Title: _____

Date: _____

Appendix I – Grading and Stabilization Activities Log

Project Name: Highland Meadows 5th and 6th Plat
SWPPP Contact: Zach Myers

Date Grading Activity Initiated	Description of Grading Activity	Date Grading Activity Ceased (Indicate Temporary or Permanent)	Date When Stabilization Measures are Initiated	Description of Stabilization Measure and Location

November 2, 2020

Anderson Engineering Inc.
Use Pursuant to Company Instructions

Stormwater Pollution Prevention Plan (SWPPP)
Highland Meadows 5th and 6th Plat, Jackson County, MO

Date Grading Activity Initiated	Description of Grading Activity	Date Grading Activity Ceased (Indicate Temporary or Permanent)	Date When Stabilization Measures are Initiated	Description of Stabilization Measure and Location

November 2, 2020

Anderson Engineering Inc.
Use Pursuant to Company Instructions

Appendix J – SWPPP Training Log

Stormwater Pollution Prevention Training Log

Project Name: Highland Meadows 5th and 6th Plat

Project Location: Lee's Summit, MO

Instructor's Name(s):

Instructor's Title(s):

Course Location: _____ Date: _____

Course Length (hours): _____

Stormwater Training Topic: *(check as appropriate)*

- ☐ Erosion Control BMPs ☐ Emergency Procedures
☐ Sediment Control BMPs ☐ Good Housekeeping BMPs
☐ Non-Stormwater BMPs

Specific Training Objective: _____

Attendee Roster: *(attach additional pages as necessary)*

No.	Name of Attendee	Company
1		
2		
3		
4		
5		
6		
7		
8		
9		
10		

Appendix K – Delegation of Authority Form

Delegation of Authority

I, _____ (name), hereby designate the person or specifically described position below to be a duly authorized representative for the purpose of overseeing compliance with environmental requirements, including the Construction General Permit, at the _____ construction site. The designee is authorized to sign any reports, stormwater pollution prevention plans and all other documents required by the permit.

(name of person or position)
(company)
(address)
(city, state, zip)
(phone)

By signing this authorization, I confirm that I meet the requirements to make such a designation as set forth in _____ (Reference State Permit), and that the designee above meets the definition of a “duly authorized representative” as set forth in _____ (Reference State Permit).

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Name: _____

Company: _____

Title: _____

Signature: _____

Date: _____

Appendix L – Endangered Species and Historic Preservation Documentation

Three endangered or protected species have habitat on or near the project site. The Northern Long-Eared Bat (*Myotis septentrionalis*) is a threatened species, and the Indiana Bat (*Myotis sodalists*) and Gray Bat (*Myotis grisescens*) are endangered species, however the site is not a critical habitat for these species.

Appendix M – Notice of Intent (NOI)

Appendix N – Soil Report