

# Emergency Responder Radio System Coverage Report Test Results

<b>Date Prepared:</b>	Dec 17, 2025
<b>Test File:</b>	MCC Longview V1 Plan_20251216_085626
<b>Test Location:</b>	METROPOLITAN COMMUNITY COLLEGE - LONGVIEW
	500 SW Longview Rd Lees Summit
<b>Technician:</b>	James Shearer
<b>FCC#:</b>	0020552154

The test results set forth in this report reflect conditions at the time of testing.

**Building: METROPOLITAN COMMUNITY COLLEGE - LONGVIEW**  
**Result: Pass**

### Test Report Summary

Channel/ Ch Group	Freq (MHz)	Technology	Band	Result	Area Points passed (%)	Critical Points passed (%)
1.1	860.78750	P25	Lees Summit MARRS	Pass	111/111 (100%)	0/0 (0%)

### Test Details

<b>Number of Floors Tested:</b>	2	<b>Result Calculation:</b>	By area per floor
<b>Number of Areas Tested:</b>	111	<b>Area Pass Criteria:</b>	95%
<b>Number of Critical Points Tested:</b>	0	<b>Critical Points Pass Criteria:</b>	99%
		<b>Apply Adjacent Area Rule:</b>	No

### Equipment Report

Vendor	Application	Activation ID	Maintenance Date	Device	Calibration Expires	Antenna info
PCTEL	SeeHawk Touch rel 5.3.0.0	e686-0ba0-3bf5-45ee- a646-18a6-2f73-a27c	08-31-2026	SeeGull IBflex Device rel 4.0.2.0 SN: 082506016	7-23-2027	

## Threshold Settings

Measurement	DL Area Point	DL Critical Point	DL Use for grading	UL Area Point	UL Critical Point	UL Use for grading
P25 Power (RSSI)	-95.00 dBm	-95.00 dBm	Yes	-95.00 dBm	-95.00 dBm	Yes
DAQ	3.00		Yes			

## Sample collection method


Measurement	Sample Collection Method
P25 Power (RSSI)	Max

## Floors Result

	<b>4 860.78750</b>
<b>Floor Plan</b>	<b>4</b>
Level 01	<b>Pass</b>
Level 02	<b>Pass</b>

**Floor: Level 01**  
**Channel: 4 4**  
**Result: Pass**

Freq (MHz)	Tech	Band	Ant Gain	Cable Loss	Ph.	Type	Mod	NAC	Area Points passed (%)	Critical Points passed (%)
860.78750	P25	Lees Summit MARRS	0.00	0.00					87/87 (100%)	0/0 (0%)



CP1 all Code Floor Plan  
Scale: 1/8" = 1'-0"

**LEGEND - CODE FLOOR PLANS**

**Area name** XXXX SF OCCUPANT LOAD TAG (E808B)  
SEE PATTERN FOR APPLIED LOAD FACTOR  
SEE PATTERN FOR APPLIED LOAD FACTOR  
SELECT FUNCTION OF SPACE FOR AREA  
INPUT CALCULATED OCCUPANT LOAD

XXXX OCC XXX #FLOOR D

**Room Number** XXXX OCCUPANT LOAD TAG (NET)  
THIS LOAD DOES NOT EXCEED BEYOND THIS SPACE  
SEE PATTERN FOR APPLIED LOAD FACTOR  
SEE PATTERN FOR APPLIED LOAD FACTOR  
SELECT FUNCTION OF SPACE FOR AREA  
INPUT OCCUPANT LOAD

**EXIT TAG** OCCUPANT LOAD  
OVERSTAIR OCCUPANT LOAD  
ESCAPE CAPACITY  
REQUIRED OCCUPANT LOAD  
REQUIRED WIDTH FOR OCCUPANT LOAD (INCHES)

**ESCAPE CAPACITY**  
CAPACITY OF ESCAPE COMPONENT (WITH INCHES)  
CAPACITY OF ESCAPE COMPONENT (OCCUPANTS)  
LENGTH OF ESCAPE COMPONENT  
WHEN LOAD FACTOR TRIANGLE IS FILLED - THIS IS TOTAL EXIT FROM LEVEL

**ESCAPE WIDTH**  
MIN. WIDTH  
DOOR FIRE RATING

**EXIT SIGN**  
EXIT ACCESS TRAVEL DISTANCE  
MAX. OF 175 FT  
COMMON PATH OF ESCAPE TRAVEL DISTANCE  
MAX. OVERALL DIAGONAL DIM. OF AREA SERVED  
MIN. EXIT SEPARATION  
MIN. EXIT SEPARATION

**SEPARATION LEGEND**

**WALL SEPARATION**

1 1/2 HOUR  
1 HOUR  
1/2 HOUR  
1 HOUR  
1 HOUR  
SMOKE PARTITION

**WALL SEPARATION**  
1 1/2 HOUR  
1 HOUR  
1/2 HOUR  
1 HOUR  
1 HOUR  
SMOKE PARTITION

**SYMBOL LEGEND**

**SYMBOL LEGEND**

OCCUPANT LOAD  
ACCESSORY USE AREA  
OCCUPANT LOAD IS NOT INCLUDED IN LOADS BEYOND THIS ROOM  
COMBINED OCCUPANT LOAD AT A GREEN DOOR OR STAIR  
TOTAL EXIT CAPACITY OF DOOR OR STAIR  
(THE CAPACITY OF DOORS ARE DETERMINED AS FOLLOWS:  
CLEAR OPENING WIDTH IN INCHES DIVIDED BY 3.0  
THE CAPACITY OF STAIRS ARE DETERMINED AS FOLLOWS:  
WIDTH IN INCHES DIVIDED BY 3.0.)  
COMBINED OCCUPANT LOAD AT A GREEN EXIT DOOR  
MIN. OF 30 INCHES TOTAL OCCUPANT LOAD  
TOTAL EXIT CAPACITY OF DOOR - THE CAPACITY OF  
DOORS ARE DETERMINED AS FOLLOWS:  
CLEAR OPENING WIDTH IN INCHES DIVIDED BY 3.0.

MIN. DEVICE  
DOOR FIRE RATING

**WALL SEPARATION LEGEND**

**WALL SEPARATION LEGEND**

1 1/2 HOUR  
1 HOUR  
1/2 HOUR  
1 HOUR  
1 HOUR  
SMOKE PARTITION

**WALL SEPARATION LEGEND**  
1 1/2 HOUR  
1 HOUR  
1/2 HOUR  
1 HOUR  
1 HOUR  
SMOKE PARTITION

**OCCUPANT LOAD FACTOR PATTERNS**

**OCCUPANT LOAD FACTOR PATTERNS**

15 NET SF  
30 NET SF  
45 NET SF  
60 GROSS SF  
75 GROSS SF  
90 GROSS SF  
300 GROSS SF



**PROJECT**  
100% CONSTRUCTION DOCUMENTS  
15-23128-00  
15-23128-00  
15-23128-00

**STRUCTURAL ENGINEER**  
100% CONSTRUCTION DOCUMENTS  
15-23128-00  
15-23128-00  
15-23128-00

**MCC AUTOMOTIVE INSTITUTE**  
100% CONSTRUCTION DOCUMENTS  
15-23128-00  
15-23128-00  
15-23128-00

**DATE**  
15-23128-00  
15-23128-00  
15-23128-00

**SCALE**  
15-23128-00  
15-23128-00  
15-23128-00

**MCC AUTOMOTIVE INSTITUTE**  
100% CONSTRUCTION DOCUMENTS  
15-23128-00  
15-23128-00  
15-23128-00

**100% CONSTRUCTION DOCUMENTS**  
15-23128-00  
15-23128-00  
15-23128-00

**LEVEL 01 - CODE PLAN**

**CP1.1**

<b>Grid</b>	<b># of Areas</b>	<b>Area Size (sq. ft)</b>	<b>Area Width (ft)</b>	<b>Area Height (ft)</b>	<b>Ignore Area Color</b>	<b>Comments</b>
1	35	760.16	33.38	22.77	Black	
2	2	545.20	29.00	18.80	Black	
3	64	523.25	25.35	20.65	Black	

## Floor: Level 01 Channel: 4 4

### Reference Points

Reference Point	DL Power (dBm)	DL DAQ	UL Power (dBm)	UL DAQ	UL Radio ID	UL Tested	Selected	Comment
1	-81.28							

### Area Points

Grid	Area	DL Power (dBm)	DL DAQ	UL Power (dBm)	UL DAQ	UL Radio ID	UL Tested	Result	DL Loss (dB)	Comment
1	1	-69.09						Pass		
1	2	-70.00						Pass		
1	3	-63.94						Pass		
1	4	-74.78						Pass		
1	5	-83.39						Pass		
1	6	-90.95						Pass		
1	7	-83.83						Pass		
1	8	-67.68						Pass		
1	9	-69.23						Pass		
1	10	-72.05						Pass		
1	11	-71.07						Pass		
1	12	-72.79						Pass		
1	13	-87.67						Pass		
1	14	-88.25						Pass		
1	15	-64.24						Pass		
1	16	-71.10						Pass		
1	17	-72.62						Pass		
1	18	-72.35						Pass		
1	19	-74.68						Pass		
1	20	-79.30						Pass		
1	21	-82.82						Pass		
1	22	-69.63						Pass		
1	23	-72.39						Pass		
1	24	-74.21						Pass		
1	25	-72.30						Pass		
1	26	-79.08						Pass		
1	27	-80.75						Pass		
1	28	-83.26						Pass		
1	29	-70.38						Pass		

**Area Points**

Grid	Area	DL Power (dBm)	DL DAQ	UL Power (dBm)	UL DAQ	UL Radio ID	UL Tested	Result	DL Loss (dB)	Comment
1	30	-70.37						Pass		
1	31	-81.24						Pass		
1	32	-81.89						Pass		
1	33	-77.17						Pass		
1	34	-78.60						Pass		
1	35	-80.31						Pass		
2	1	-83.50						Pass		
2	2	-84.73						Pass		
3	1	-77.50						Pass		
3	2	-80.59						Pass		
3	3	-81.26						Pass		
3	4	-85.78						Pass		
3	5	-85.01						Pass		
3	6	-81.88						Pass		
3	7	-77.94						Pass		
3	8	-77.85						Pass		
3	9	-76.20						Pass		
3	10	-78.18						Pass		
3	11	-82.18						Pass		
3	12	-89.06						Pass		
3	13	-82.53						Pass		
3	14	-85.18						Pass		
3	15	-78.69						Pass		
3	16	-82.94						Pass		
3	17	-72.21						Pass		
3	18	-76.05						Pass		
3	19	-82.68						Pass		
3	20	-78.48						Pass		
3	21	-89.11						Pass		
3	22	-84.32						Pass		
3	23	-75.38						Pass		
3	24	-83.18						Pass		
3	25	-72.79						Pass		
3	26	-78.36						Pass		
3	27	-74.93						Pass		
3	28	-73.81						Pass		
3	29	-81.48						Pass		
3	30	-85.23						Pass		
3	31	-75.82						Pass		
3	32	-83.36						Pass		
3	33	-77.48						Pass		

**Area Points**

Grid	Area	DL Power (dBm)	DL DAQ	UL Power (dBm)	UL DAQ	UL Radio ID	UL Tested	Result	DL Loss (dB)	Comment
3	34	-73.34						Pass		
3	35	-74.08						Pass		
3	36	-74.44						Pass		
3	37	-93.52						Pass		
3	38	-92.97						Pass		
3	39	-73.97						Pass		
3	40	-80.18						Pass		
3	41	NT	NT	NT	NT			NT		
3	42	NT	NT	NT	NT			NT		
3	43	NT	NT	NT	NT			NT		
3	44	NT	NT	NT	NT			NT		
3	45	-79.17						Pass		
3	46	-78.69						Pass		
3	47	-78.06						Pass		
3	48	-76.42						Pass		
3	49	NT	NT	NT	NT			NT		
3	50	NT	NT	NT	NT			NT		
3	51	NT	NT	NT	NT			NT		
3	52	NT	NT	NT	NT			NT		
3	53	NT	NT	NT	NT			NT		
3	54	-73.72						Pass		
3	55	-70.99						Pass		
3	56	-76.53						Pass		
3	57	NT	NT	NT	NT			NT		
3	58	NT	NT	NT	NT			NT		
3	59	NT	NT	NT	NT			NT		
3	60	NT	NT	NT	NT			NT		
3	61	NT	NT	NT	NT			NT		
3	62	-74.48						Pass		
3	63	-81.76						Pass		
3	64	-75.36						Pass		

**Floor: Level 02**  
**Channel: 4 4**  
**Result: Pass**

Freq (MHz)	Tech	Band	Ant Gain	Cable Loss	Ph.	Type	Mod	NAC	Area Points passed (%)	Critical Points passed (%)
860.78750	P25	Lees Summit MARRS	0.00	0.00					24/24 (100%)	0/0 (0%)



Grid	# of Areas	Area Size (sq. ft)	Area Width (ft)	Area Height (ft)	Ignore Area Color	Comments
1	56	965.04	25.51	37.82	Black	

## Floor: Level 02

### Channel: 4 4

#### Area Points

Grid	Area	DL Power (dBm)	DL DAQ	UL Power (dBm)	UL DAQ	UL Radio ID	UL Tested	Result	DL Loss (dB)	Comment
1	1	NT	NT	NT	NT			NT		
1	2	-80.51						Pass		
1	3	-79.54						Pass		
1	4	-83.08						Pass		
1	5	-80.61						Pass		
1	6	-80.36						Pass		
1	7	-79.50						Pass		
1	8	-82.72						Pass		
1	9	NT	NT	NT	NT			NT		
1	10	-86.22						Pass		
1	11	-75.07						Pass		
1	12	-81.30						Pass		
1	13	-81.22						Pass		
1	14	-83.59						Pass		
1	15	-82.74						Pass		
1	16	-81.89						Pass		
1	17	NT	NT	NT	NT			NT		
1	18	NT	NT	NT	NT			NT		
1	19	NT	NT	NT	NT			NT		
1	20	NT	NT	NT	NT			NT		
1	21	NT	NT	NT	NT			NT		
1	22	-78.94						Pass		
1	23	-78.33						Pass		
1	24	NT	NT	NT	NT			NT		
1	25	NT	NT	NT	NT			NT		
1	26	NT	NT	NT	NT			NT		
1	27	NT	NT	NT	NT			NT		
1	28	NT	NT	NT	NT			NT		
1	29	NT	NT	NT	NT			NT		
1	30	-79.54						Pass		
1	31	-81.99						Pass		
1	32	NT	NT	NT	NT			NT		
1	33	NT	NT	NT	NT			NT		
1	34	NT	NT	NT	NT			NT		

**Area Points**

Grid	Area	DL Power (dBm)	DL DAQ	UL Power (dBm)	UL DAQ	UL Radio ID	UL Tested	Result	DL Loss (dB)	Comment
1	35	NT	NT	NT	NT			NT		
1	36	NT	NT	NT	NT			NT		
1	37	NT	NT	NT	NT			NT		
1	38	-82.83						Pass		
1	39	-80.74						Pass		
1	40	NT	NT	NT	NT			NT		
1	41	NT	NT	NT	NT			NT		
1	42	NT	NT	NT	NT			NT		
1	43	NT	NT	NT	NT			NT		
1	44	NT	NT	NT	NT			NT		
1	45	NT	NT	NT	NT			NT		
1	46	-80.89						Pass		
1	47	-83.51						Pass		
1	48	NT	NT	NT	NT			NT		
1	49	NT	NT	NT	NT			NT		
1	50	NT	NT	NT	NT			NT		
1	51	NT	NT	NT	NT			NT		
1	52	NT	NT	NT	NT			NT		
1	53	NT	NT	NT	NT			NT		
1	54	-84.77						Pass		
1	55	-83.06						Pass		
1	56	NT	NT	NT	NT			NT		

# Additional Info