

John Borns

From: Don Greer [dgreer@mccowngordon.com]
Sent: Friday, October 18, 2013 8:13 AM
To: Joe Dir; John Borns
Cc: Dave Webb (dnwebb@saint-lukes.org); Mark Brooks (mbrooks@saint-lukes.org); Steven M. Crosley; Emily Brown; Todd Knight
Subject: FW: Emergency Testing

Good Morning Captain,

Capital electric performed the requested generator test for our projects on the 5th floor. This was completed Tuesday evening during the hospitals monthly testing. Please see the results below and let me know if you have any questions.

Thanks.

DON GREER
Superintendent II

McCownGordon Construction
m 816.560.7386 | o 816.960.1111 | f 816.960.1182

 Please consider the environment before printing this email. If you must, please recycle.

From: Moriarty, Mike [<mailto:Mike.Moriarty@capitalelectric.com>]
Sent: Wednesday, October 16, 2013 2:56 PM
To: Don Greer
Cc: Watt, Josh
Subject: Emergency Testing

Don, on Tuesday the 15th of October we tested Emergency Power while Facilities did monthly generator transferring. With load on generator supplied power thru ATS-F3-1 we verified circuits to F5-4-LC via distribution panel DP-F3-6-LC. All emergency outlets are tested and accurately labeled. We also tested egress lighting, feeds from F4-5-HLS and other emergency lighting fed thru relays from F5-3-HC to all be working properly when all normal power was off to 5th floor lights! Panel F4-6-LLS feeds IT equipment/ access control / door operators, all functioning properly with generator power! Let me know if you need anything else from Capital Electric, Thanks!