

Third Party Inspection Report

Inspector	Date / 1	Time									
AL HERMANS	10/15/25	2:00 PM									
Company	Permit #	Permit Holder									
SDC ENGINEERING	PRRES 2025 37	THE HOMES									
Inspection Type	Address	./									
FOOTING	011NG Z825 SW HEARTZAND RD										
E-Mail Address											
alhermans@sdc-corp-com											
Instructions: This form must be completed when performing a third party inspection for any building											
permit in Lee's Summit. Submit form within 48 hours after inspection to the Development Services											
Department. If a subsequent inspection is performed by the City, this form must be submitted prior to											
that inspection being scheduled.											
Check all boxes that apply to the site c	onditions and the inspection	n being performed.									
Site Conditions:											
Plans stamped by the City on site with the plot plan included. (Copied plans are not acceptable)											
Erosion controls in place and maintained											
*Note: If these requirements are not met no inspection shall be performed or accepted by the City.											
Foundations and Footings:											
Foundation type and MBOE is equal to or above the plot plan											
Concrete encased electrode (u	Concrete encased electrode (ufer) ground installed (Location must be noted in comments)										
Foundation/Footing meets all City Code requirements and matches City approved plans or engineered design.											
Foundation Walls:											
Elevation is sufficient to achiev	ve 2% slope away from struc	ture									
No openings below the MBOE											
Concrete encased electrode (ufer) ground exposed										
Foundation wall meets all City engineered design.	Foundation wall meets all City Code requirements and matches City approved plans or engineered design.										



		raming								
ᆫ	10	-	v	~	•			•	$\boldsymbol{\alpha}$	
г		a	1	1	1			1	~	
-	-	-	-	-	-	•	-	-	0	c

Framing meets all City Code requirements and matches City approved plans or engineered design.

*Note: Framing can only be covered after mechanical, electrical, and plumbing inspections have been passed.

Corrective Actions and Comments:

ZUFERS - ONE I3' REAR OF LEFT REAR CORNER OF GARAGE OTHER IA' REAR OF RIGHT FRONT CORNER.

I certify that I have inspected, tested, and checked the work performed, and I find the work to be compliant with all applicable City ordinances and approved building plans and site plans and that the all information in this form is both accurate and true.

Signature: Engineer/Architect Seal

Development Services
220 SE Green Street | Lee's Summit, MO 64063 | P: 816.969.1200 | F: 816.969.1221 | cityofLS.net