

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20252904
Address: 2517 NE WOODLAND OAK CIR, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Nick Scott	Partial	Thursday, November 06, 2025

Informational:	
1 Misc	11-6-25 NS Site visited for a pre-pour inspection and the storm boxes need expansion joints around storm box and to please connect the sidewalk to existing sidewalk. But can go ahead with pouring the sidewalk.

Comments: