

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20235208
Address: 2911 SE SHENANDOAH DR, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Hydrostatic Test	Dustin Agcopra	Passed	Friday, December 19, 2025

Informational:
1 Misc 12-19-25 Dustin A, Benchmark is performing hydrostatic pressure test for fire line. Help required pressure of 200 psi for the 2 hrs . Passed

Comments: