



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20121010, Building Permit - Commercial
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	John Borns	Partial	Friday, April 05, 2013

Partial Correction
3 MISC

OK TO COVER WHEN READY RATED LIDS AT:

NORTH ELEVATOR HOISTWAY: FRAMING + LINER BOARD WITH PERIMETER FIRE CAULKED; TWO LAYERS 5/8" TYPE X GWB

SOUTH ELEVATOR HOISTWAY: FRAMING + LINER BOARD; **1 LAYER OF 5/8" TYPE X GWB;**

Comments: