



CITY OF LEE'S SUMMIT  
CODES ADMINISTRATION  
220 SE GREEN ST.  
P.O.BOX 1600

PHONE:  
816-969-1200

FAX:  
816-969-1201

## Inspection Summary

---

Permit #: PRCOM20121010, Building Permit - Commercial  
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	John Borns	Passed	Friday, April 12, 2013

**Comments: RATED LIDS AT NORTH ELEVATOR HOISTWAY AND SOUTH ELEVATOR HOISTWAY COMPLETED AND APPROVED WITH FRAMING, LINER BOARD WITH PERIMETER FIRE CAULKED, TWO LAYERS OF 5/8" TYPE X GWB WITH 2ND LAYER TAPED AND MUDED AND PERIMETER FIRE-CAULKED.**