## LEE'S SUMMIT FIRE DEPARTMENT

FIRE HEADQUARTERS 207 SE DOUGLAS STREET LEE'S SUMMIT, MISSOURI 64063-2372 (816) 969-1309 FAX (816) 969-1313 TDD (816) 969-7407

## PLANS REVIEW CONDITIONS

Permit No:PRCOM20100231Project Title:Glo Nail LoungeLocation:930 NW BLUE PKWY, Unit:PLEES SUMMIT, MO 64086Type of Work:Sprinkler AlterationOccupancy Group:BDescription:Tenant finishConstruction Type:Type IIB (Unprotected)

195A

Date: March 08, 2011 Applicant: National Fire Suppression 501 Sunshine Road Kansas City, KS 66115 (913) 321-9208

## Listed below are requirements from our department for the project noted above. If you have any additional questions, please contact our department for further clarification.

**Sprinkler Plan Review** 

Map Page:

**Reviewed By: Jim Eden** 

**Released for Construction** 

1. 2006 IFC 901.2- Construction documents. The fire code official shall have the authority to require construction documents and calculations for all fire protection systems and to require permits be issued for the installation, rehabilitation or modification of any fire protection system. Construction documents for fire protection systems shall be submitted for review and approval prior to system installation.

Plans received on March 8, 2011.

2. 2006 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test.

Call (816) 969-1300 to schedule a flow and alarm test. Testing shall be completed before regular tenant business hours.

3. The sprinkler control valve and flow switch shall be properly marked to indicate the area they serve.

Verified at inspection.