



LEE'S SUMMIT
MISSOURI



FIRE DEPARTMENT

PLANS REVIEW CONDITIONS

Permit No:	PRCOM20132126	Date:	November 04, 2013
Project Title:	SUBTECHNOLOGY	Applicant:	NORTHWEST MISSOURI AUTOMATIC
Location:	2301 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064		SPRINKLER CORP SE 7401 HIGHWAY 69 LAWSON, MO 64062
Type of Work:			
Occupancy Group:	MIX	Primary:	(816) 792-0359
Description:	CHANGE OF TENANT		
Construction Type:	Type IIB (Unprotected)		
Map Page:	175V		

Listed below are requirements from our department for the project noted above. If you have any additional questions, please contact our department for further clarification.

Sprinkler Plan Review

Reviewed By: Brian Austerman

Released for Construction

1. 2006 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test.

Per NFPA 13 24.2.1.5 modifications of more than 20 heads shall require hydrostatic testing. Call (816) 969-1300 to schedule testing

The applicant understands that the requirements listed above must be corrected to conform to applicable City Codes and Ordinances.