



**PLANS REVIEW CONDITIONS**

Permit No:	PRCOM20130305	Date:	January 16, 2014
Project Title:	LEE'S SUMMIT POLICE DEPARTMENT HEADQUARTERS	Applicant:	
Location:	10 NE TUDOR RD, LEES SUMMIT, MO 64086	Siemens Industry, Inc. 8066 Flint Street Lenexa , KS 66214	
Type of Work:			
Occupancy Group:	MIX		
Description:	POLICE DEPARTMENT ADDITION AND RENOVATION - OCCUPANCY TYPES ARE A-2, I-3 AND S-2	Primary:	<NO PRIMARY PHONE>
Construction Type:	Type IIB (Unprotected)		
Map Page:	195B		

**Listed below are requirements from our department for the project noted above. If you have any additional questions, please contact our department for further clarification.**

**Alarm Plan Review**

**Reviewed By: Brian Austerman**

**Released for Construction**

1. Sequence of operation not shown, to be verified at alarm testing. Duct detectors shall transmit a supervisory signal to the panel and shut down unit. Tamperers will transmit a trouble signal to the panel.
2. Call 816-969-1300 to schedule alarm testing

**The applicant understands that the requirements listed above must be corrected to conform to applicable City Codes and Ordinances.**