



LEE'S SUMMIT MISSOURI



FIRE DEPARTMENT

PLANS REVIEW CONDITIONS

Permit No:	PRCOM20140038	Date:	March 14, 2014
Project Title:	MCC - LONGVIEW COMMUNITY COLLEGE - ENROLLMENT CENTER RENOVATION	Applicant:	JAYHAWK FIRE SPRINKLERS
Location:	500 SW LONGVIEW RD, LEES SUMMIT, MO 64081		10629 SUMMIT STREET LENEXA, KS 66215--2051
Type of Work:		Primary:	(913) 422-3770
Occupancy Group:	MIX		
Description:	INTERIOR ALTERATIONS TO COLLEGE ENROLLEMENT CENTER AND OFFICES		
Construction Type:	Type IIA (1 hour)		
Map Page:	194J		

Listed below are requirements from our department for the project noted above. If you have any additional questions, please contact our department for further clarification.

Sprinkler Plan Review

Reviewed By: Brian Austerman

Released for Construction

1. 2012 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test.

IF THIS AREA IS ABLE TO BE ISOLATED A HYDROSTATIC TEST SHALL BE REQUIRED PER NFPA 24.2.1.5-6. CALL (816) 969-1300 TO SCHEDULE TESTING IF THE AREA CAN BE ISOLATED

The applicant understands that the requirements listed above must be corrected to conform to applicable City Codes and Ordinances.