

FIRE DEPARTMENT

PLANS REVIEW CONDITIONS

Permit No: PRCOM20132419

Project Title: LEES SUMMIT VOLKSWAGEN Location: 2225 NE INDEPENDENCE AVE,

LEES SUMMIT, MO 64064

Type of Work:

Occupancy Group: B

Description: ADDITION TO AN EXISTING BUILDING FOR NEW CAR DEALERSHIP. EXISTING BUILDING WAS SPORTSMANS

OUTFITTERS

Construction Type: Type VB (Unprotected)

Map Page:

Date: April 08, 2014

Applicant:

ALPHA FIRE PROTECTION 1510 WEST GEOSPACE DRIVE INDEPENDENCE, MO 64056--1783

Primary: (816) 257-2260

Listed below are requirements from our department for the project noted above. If you have any additional questions, please contact our department for further clarification.

Sprinkler Plan Review Reviewed By: Brian Austerman Released for Construction

1. 2006 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test.

Call (816) 969-1300 to schedule hydrostatic and flow testing

2. NFPA 8.16.2.4.4 Drains shall discharge outside or to a drain connection capable of handling the flow of the drain.

For information only as there are several remote drains

The applicant understands that the requirements listed above must be corrected to conform to applicable City Codes and Ordinances.