

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20141075, Building Permit - Commercial
Address: 3321 SW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	Mark Harding	Failed	Wednesday, October 07, 2015

Corrective Action Required

1	Misc 1	-install protection plates and plates straps on plates bored at 50% 3rd failed, b,1,2,3 ok for prerock tub walls 4th no bsmt failed for prerock-1,2,3,4 ok,BSMT FAILED
---	--------	---

Rated Assembly Inspection	Mark Harding	Partial	Wednesday, October 07, 2015
----------------------------------	--------------	---------	-----------------------------

Corrective Action Required

1	THE FOLLOWING AREAS ARE APPROVED	2ND LAYER ELEVATOR CEILING CALLED IN BY NICK @ 913-653-4490 SALLY SARVADI 09/09/2015 2:21 PM 1ST LAYER ELEVATOR, WALL CEILING- 2ND LAYER WALLS, 2ND LAYER CEILING COVERED BY 3RD LAYER9/9, 3RD COVERED BY 4TH 9/10 DRYER BOXES B-4-OK
---	----------------------------------	--

Comments: