

**PLANNING AND CODES ADMINISTRATION DEPARTMENT  
220 SE GREEN STREET  
LEE'S SUMMIT, MO 64063  
(816) 969-1200 FAX (816) 969-1201**

## Inspection Summary

---

Permit #:PRRES20150816, Building Permit - Residential  
Address: 513 NE PROMISED VIEW DR, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Gas Piping Inspection - Residential</b>	Khanh Nguyen	Failed	Monday, April 11, 2016

### Corrective Action Required

1	Misc 1	-METALLIC GAS PIPING AND FITTINGS EXPOSED TO CORROSIVE CONDITION (SOIL, MOIST CONCRETE, ETC) SHALL BE PROTECTED IN AN APPROVED MANNER -INDIVIDUAL GAS LINE TO LIGHTS AND OTHER APPLIANCES SHALL BE MINIMUM 8" BELOW FINISHED GRADE, WHERE NOT SUBJECT TO DAMAGE. EVERYWHERE ELSE, MIN. 12" BELOW GRADE
---	--------	---

### Comments: