

FIRE DEPARTMENT

PLANS REVIEW CONDITIONS

Permit No: PRCOM20162048

H & M

Date: Applicant:

Project Title: Location:

820 NW BLUE PKWY, LEES

ALLIANCE FIRE PROTECTION LLC 130 W 9TH AVE STE 101

August 17, 2016

SUMMIT, MO 64086

KANSAS CITY, MO 64116

Type of Work:

Description:

Occupancy Group:

M

TENANT FINISH FOR NEW

CLOTHING STORE

Construction Type: Type IIB (Unprotected)

Map Page: 195A Primary: (913) 888-0647

Listed below are requirements from our department for the project noted above. If you have any additional questions, please contact our department for further clarification.

Sprinkler Plan Review Reviewed By: Joe Dir **Released for Construction**

- 1. INSTALL A CHECK VALVE AT THE BASE OF THE RISER.
- 2. 2012 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test. FIELD AND ACCEPTANCE TESTING WILL BE REQUIRED FOR THE SYSTEM PRIOR TO THE FINAL OCCUPANCY INSPECTION. TO SCHEDULE A TEST CONTACT THE FIRE DEPARTMENT AT 816-969-1300.

The applicant understands that the requirements listed above must be corrected to conform to applicable City Codes and Ordinances.